

Act ID	Activity Description	Duration	Start Date	Finish Date	Total Float	2009												2010	
						JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB					
FIRE CAMP 14																			
CONTRACT ADMINISTRATION																			
0101020	NOTICE OF AWARD	0	29JUN09		0	◆ NOTICE OF AWARD													
0101010	NOTICE TO PROCEED	0	06JUL09 *		0	◆ NOTICE TO PROCEED													
0150010	MOBILIZATION AND TEMPORARY FACILITIES	10	06JUL09	17JUL09	0	▶ MOBILIZATION AND TEMPORARY FACILITIES													
0170010	SUBSTANTIAL COMPLETION	0		11NOV09	0	◆ SUBSTANTIAL COMPLETION													
0170020	PUNCHLIST AND OWNER WALK-THROUGH	15	12NOV09	02DEC09	0	▶ PUNCHLIST AND OWNER WALK-THROUGH													
0170070	PREPARE AND SUBMIT CLOSEOUT DOCUMENTATION	15	12NOV09	02DEC09	0	▶ PREPARE AND SUBMIT CLOSEOUT DOCUMENTATION													
0170030	DEMOBILIZATION	5	26NOV09	02DEC09	0	▶ DEMOBILIZATION													
0170040	FINAL CLEANING	5	26NOV09	02DEC09	0	▶ FINAL CLEANING													
0170050	FINAL COMPLETION	0		02DEC09	0	◆ FINAL COMPLETION													
0131010	COUNTY FLOAT	30	03DEC09	01JAN10	0	▶ COUNTY FLOAT													
SUBMITTALS																			
01310PS	PREP & SUBM CONSTRUCTION SCHEDULE	5	29JUN09	06JUL09	76d	▶ PREP & SUBM CONSTRUCTION SCHEDULE													
04230PS	PREP & SUBM CMU PRODUCT/MIXES/SAMPLES	10	29JUN09	13JUL09	1d	▶ PREP & SUBM CMU PRODUCT/MIXES/SAMPLES													
07100PS	PREP & SUBM WATERPROOFING PRODUCT DATA	15	29JUN09	20JUL09	2d	▶ PREP & SUBM WATERPROOFING PRODUCT DATA													
02530PA	PREP & SUBM SANITARY SEWER PRODUCT DATA	10	29JUN09	13JUL09	6d	▶ PREP & SUBM SANITARY SEWER PRODUCT DATA													
03310PS	PREP & SUBM CONCRETE MIX DESIGNS	20	29JUN09	27JUL09	3d	▶ PREP & SUBM CONCRETE MIX DESIGNS													
02520PS	PREP & SUBM CONCRETE PAVING PRODUCT DATA	30	29JUN09	10AUG09	35d	▶ PREP & SUBM CONCRETE PAVING PRODUCT DATA													

Start date	29JUN09
Finish date	01JAN10
Data date	29JUN09
Run date	15JUN09
Page number	1A
© Primavera Systems, Inc.	

**AMG & ASSOCIATES, INC.
FIRE CAMP 14
BASELINE PROJECT SCHEDULE**

- Early bar
- ▲ Early start point
- ▼ Early finish point
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point



Act ID	Activity Description	Duration	Start Date	Finish Date	Total Float	2009												2010																					
						JUN		JUL			AUG			SEP		OCT		NOV		DEC		JAN	FEB																
						15	22	29	06	13	20	27	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01
07210PS	PREP & SUBM INSULATION PRODUCT DATA	30	29JUN09	10AUG09	31d	[Gantt bar: 29 JUN to 10 AUG]																																	
08110PS	PREP & SUBM STEEL DRS/FRMS PRODUCT DATA & SHOPS	30	29JUN09	10AUG09	32d	[Gantt bar: 29 JUN to 10 AUG]																																	
08520PS	PREP & SUBM ALUM. WINDOWS PRODUCT DATA & SHOPS	30	29JUN09	10AUG09	32d	[Gantt bar: 29 JUN to 10 AUG]																																	
09220PS	PREP & SUBM PORTLAND CEMENT PLASTER PRODUCT DATA	30	29JUN09	10AUG09	88d	[Gantt bar: 29 JUN to 10 AUG]																																	
09250PS	PREP & SUBM GYPSUM BOARD ASSEMBLIES PRODUCT DATA	30	29JUN09	10AUG09	33d	[Gantt bar: 29 JUN to 10 AUG]																																	
15400PS	PREP & SUBM PLUMBING PRODUCT DATA & SHOPS	30	29JUN09	10AUG09	23d	[Gantt bar: 29 JUN to 10 AUG]																																	
15500PS	PREP & SUBM HVAC PRODUCT DATA & SHOPS	30	29JUN09	10AUG09	29d	[Gantt bar: 29 JUN to 10 AUG]																																	
16010PS	PREP & SUBM ELECTRICAL PRODUCT DATA & SHOPS	30	29JUN09	10AUG09	26d	[Gantt bar: 29 JUN to 10 AUG]																																	
05500PS	PREP & SUBM METAL FABRICATION SHOPS	50	29JUN09	08SEP09	68d	[Gantt bar: 29 JUN to 08 SEP]																																	
09300PS	PREP & SUBM TILE PRODUCT DATA & SHOPS	50	29JUN09	08SEP09	25d	[Gantt bar: 29 JUN to 08 SEP]																																	
09900PS	PREP & SUBM PAINTING PRODUCT DATA	50	29JUN09	08SEP09	20d	[Gantt bar: 29 JUN to 08 SEP]																																	
10810PS	PREP & SUBM TOILET/BATH ACCESS. PRODUCT DATA	50	29JUN09	08SEP09	30d	[Gantt bar: 29 JUN to 08 SEP]																																	
01310RA	REV & APP CONSTRUCTION SCHEDULE	15	07JUL09	27JUL09	76d	[Gantt bar: 07 JUL to 27 JUL]																																	
04230RA	REV & APP CMU PRODUCT/MIXES/SAMPLES	15	14JUL09	03AUG09	1d	[Gantt bar: 14 JUL to 03 AUG]																																	
07100RA	REV & APP WATERPROOFING PRODUCT DATA	15	21JUL09	10AUG09	2d	[Gantt bar: 21 JUL to 10 AUG]																																	
02530RA	REV & APP SANITARY SEWER PRODUCT DATA	15	14JUL09	03AUG09	6d	[Gantt bar: 14 JUL to 03 AUG]																																	
03310RA	REV & APP CONCRETE MIX DESIGNS	15	28JUL09	17AUG09	3d	[Gantt bar: 28 JUL to 17 AUG]																																	
02520RA	REV & APP CONCRETE PAVING PRODUCT DATA	15	11AUG09	31AUG09	35d	[Gantt bar: 11 AUG to 31 AUG]																																	

Start date	29JUN09
Finish date	01JAN10
Data date	29JUN09
Run date	15JUN09
Page number	2A
© Primavera Systems, Inc.	

AMG & ASSOCIATES, INC.
FIRE CAMP 14
BASELINE PROJECT SCHEDULE

- Early bar
- Early start point
- Early finish point
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point



