

Act ID	Description	Dur	Rem	Start	Finish	2007												2008												2009											
						A	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S			
Emblem Master Construction Schedule																																									
Main Bid Period																																									
0001	Bid Advertisement	2	0	02/02/07 A	02/05/07 A													▲ Bid Advertisement																							
0041	Bid Period	24	0	02/02/07 A	03/07/07 A													▲ Bid Period																							
0051	Bid Due Date	1	0	03/07/07 A	03/07/07 A													▲ Bid Due Date																							
0061	Bid Review/SUSD Approval	9	0	03/07/07 A	03/20/07 A													▲ Bid Review/SUSD Approval																							
0071	Contracts, Bonds, Insurance	8	0	03/21/07 A	04/05/07 A													▲ Contracts, Bonds, Insurance																							
0081	Notice to Proceed (Except E-13 & E-15)	1	0	04/05/07 A	04/05/07 A													▲ Notice to Proceed (Except E-13 & E-15)																							
0091	SUSD Approval (E-15)	1	0	04/17/07 A	04/17/07 A													▲ SUSD Approval (E-15)																							
0111	Contracts, Bond, Insurance (E-15)	8	0	04/20/07 A	04/25/07 A													▲ Contracts, Bond, Insurance (E-15)																							
0101	Notice to Proceed (E-15)	1	0	04/26/07 A	04/26/07 A													▲ Notice to Proceed (E-15)																							
Re-Bid Period (E-13)																																									
0121	Bid Advertisement	2	0	03/30/07 A	04/02/07 A													▲ Bid Advertisement																							
0131	Bid Period	22	0	04/03/07 A	05/02/07 A													▲ Bid Period																							
0141	Bid Due Date	1	0	05/02/07 A	05/02/07 A													▲ Bid Due Date																							
0151	Bid Review/SUSD Approval	9	0	05/03/07 A	05/15/07 A													▲ Bid Review/SUSD Approval																							
0161	Contracts, Bonds, Insurance	8	0	05/16/07 A	06/13/07 A													▲ Contracts, Bonds, Insurance																							
0171	Notice to Proceed	1	0	06/14/07 A	06/14/07 A													▲ Notice to Proceed																							
Submittal and Review																																									
Structural Steel																																									
0002	Structural Steel Submittal Dev.	25	0	04/20/07 A	05/10/07 A													▲ Structural Steel Submittal Dev.																							
0012	Arch/Eng. Review of Struct. Steel Submittal	15	0	05/14/07 A	06/04/07 A													▲ Arch/Eng. Review of Struct. Steel Submittal																							
0022	Fab & Deliver Struct Steel	20	0	07/02/07 A	08/24/07 A													▲ Fab & Deliver Struct Steel																							
Frames/Doors/Hardware																																									
0032	Frames, Doors & Hardware Submittal Dev.	25	0	04/20/07 A	05/08/07 A													▲ Frames, Doors & Hardware Submittal Dev.																							
0042	Arch/Eng. Review of Frames, Doors, Hardware	15	0	05/08/07 A	06/04/07 A													▲ Arch/Eng. Review of Frames, Doors, Hardware																							
0052	Fab & Deliver Frames, Doors, Hardware	45	0	06/07/07 A	09/07/07 A													▲ Fab & Deliver Frames, Doors, Hardware																							
Food Service																																									
0062	Food Service Submittal Dev.	30	0	04/20/07 A	06/11/07 A													▲ Food Service Submittal Dev.																							
0072	Arch/Eng. Review of Food Service Equip. Sub	15	0	06/12/07 A	07/10/07 A													▲ Arch/Eng. Review of Food Service Equip. Sub																							
0082	Fab & Deliver Food Service Equip.	50	1	07/16/07 A	10/17/07 A													▲ Fab & Deliver Food Service Equip.																							
Electrical/Plumbing																																									
0092	E/P Submittal Dev.	13	0	04/03/07 A	04/30/07 A													▲ E/P Submittal Dev.																							
0102	Arch/Eng. Review of E/P Submittals	14	0	05/07/07 A	05/15/07 A													▲ Arch/Eng. Review of E/P Submittals																							

Start date	02/02/07
Finish date	04/29/08
Data date	10/17/07
Run date	10/24/07
Number/Version	0017
Filter	All activities
© Primavera Systems, Inc.	

**Saugus Union School District
Emblem Master Construction Schedule**

- ▲ Early start point
- ▼ Early finish point
- Early bar
- Progress bar
- Critical bar
- Summary bar
- ▲ Progress point
- ▲ Critical point
- ▲ Summary point
- ▲ Start milestone point
- ▲ Finish milestone point

Act ID	Description	Dur	Rem	Start	Finish	2007												2008												2009											
						A	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
0112	Fab & Deliver E/P	10	0	05/16/07 A	05/21/07 A	▲ Fab & Deliver E/P																																			
Lunch Shelter																																									
0122	Lunch Shelter Submittal Dev.	20	0	04/20/07 A	06/01/07 A	▶ Lunch Shelter Submittal Dev.																																			
0132	Arch/Eng. Review of Lunch Shelters	15	0	06/04/07 A	07/02/07 A	▶ Arch/Eng. Review of Lunch Shelters																																			
0142	Fab & Deliver Lunch Shelters	50	5	07/12/07 A	10/23/07	▶ Fab & Deliver Lunch Shelters																																			
Wallcoverings																																									
0152	Wallcovering Submittal Dev.	20	0	04/20/07 A	06/11/07 A	▶ Wallcovering Submittal Dev.																																			
0162	Arch/Eng. Review of Wallcovering	10	0	06/12/07 A	06/20/07 A	▶ Arch/Eng. Review of Wallcovering																																			
0172	Fab & Deliver Wallcoverin	30	1	07/18/07 A	10/17/07	▶ Fab & Deliver Wallcovering																																			
Glu-lam Beams																																									
0182	Glu Lam Submittal Dev.	25	0	04/20/07 A	05/04/07 A	▶ Glu Lam Submittal Dev.																																			
0192	Arch/Eng. Review of Glu Lam Submittal	15	0	05/08/07 A	05/22/07 A	▶ Arch/Eng. Review of Glu Lam Submittal																																			
0202	Fab & Deliver Glu Lams	30	0	05/23/07 A	07/06/07 A	▶ Fab & Deliver Glu Lams																																			
Pre-Fab Roof Joists																																									
0392	Pre-fab Joist Submittal Dev.	25	0	04/20/07 A	05/04/07 A	▶ Pre-fab Joist Submittal Dev.																																			
0402	Arch/Eng. Review of Pre-fab Joist Submittal	15	0	05/08/07 A	05/22/07 A	▶ Arch/Eng. Review of Pre-fab Joist Submittal																																			
0412	Fab & Deliver Pre-Fab Joists	30	0	05/23/07 A	07/09/07 A	▶ Fab & Deliver Pre-Fab Joists																																			
Roofing																																									
0212	Roofing Submittal Dev.	20	0	04/20/07 A	05/23/07 A	▶ Roofing Submittal Dev.																																			
0222	Arch/Eng. Review of Roofing Submittal	15	0	05/24/07 A	07/10/07 A	▶ Arch/Eng. Review of Roofing Submittal																																			
0232	Fab & Deliver Roofing	40	0	07/16/07 A	09/14/07 A	▶ Fab & Deliver Roofing																																			
HVAC																																									
0237	HVAC Submittal Dev.	20	0	05/02/07 A	05/04/07 A	▶ HVAC Submittal Dev.																																			
0242	Arch/Eng. Review of HVAC Submittal	15	0	05/08/07 A	06/12/07 A	▶ Arch/Eng. Review of HVAC Submittal																																			
0247	Fab & Deliver HVAC Equip.	40	0	06/13/07 A	07/17/07 A	▶ Fab & Deliver HVAC Equip.																																			
Concrete/Masonry																																									
0252	Concrete/Masonry Submittal Dev.	15	0	04/05/07 A	05/03/07 A	▶ Concrete/Masonry Submittal Dev.																																			
0257	Arch/Eng. Review of Concrete/Masonry	10	0	05/03/07 A	05/04/07 A	▶ Arch/Eng. Review of Concrete/Masonry																																			
0262	Fab & Deliver Concrete/Masonry	20	0	05/14/07 A	05/21/07 A	▶ Fab & Deliver Concrete/Masonry																																			
Skylight																																									
0267	Skylight Submittals Dev.	25	0	04/20/07 A	05/25/07 A	▶ Skylight Submittals Dev.																																			
0272	Arch/Eng. Review	15	0	05/29/07 A	06/19/07 A	▶ Arch/Eng. Review																																			
0277	Fab & Deliver Skylight	35	1	06/25/07 A	10/17/07	▶ Fab & Deliver Skylight																																			
Mechanical Screen Wall/Panels																																									
0332	Screen Wall/Panels Submittal Dev.	20	0	04/20/07 A	05/10/07 A	▶ Screen Wall/Panels Submittal Dev.																																			
0342	Arch/Eng. Review of Mech. Screen Wall	15	0	05/14/07 A	07/10/07 A	▶ Arch/Eng. Review of Mech. Screen Wall																																			

Start date	02/02/07
Finish date	04/29/08
Data date	10/17/07
Run date	10/24/07
Number/Version	0017
Filter	All activities
© Primavera Systems, Inc.	

**Saugus Union School District
Emblem Master Construction Schedule**

- ▲ Early start point
- ▼ Early finish point
- ▬ Early bar
- ▬ Progress bar
- ▬ Critical bar
- ▬ Summary bar
- ▲ Progress point
- ▲ Critical point
- ▲ Summary point
- ◆ Start milestone point
- ◆ Finish milestone point

Act ID	Description	Dur	Rem	Start	Finish	2007												2008												2009											
						A	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
0352	Fab & Deliver Screen Wall/Panels	30	0	07/16/07 A	09/04/07 A	Fab & Deliver Screen Wall/Panels																																			
Building Fire Sprinklers						<ul style="list-style-type: none"> Building Fire Sprinkler Submittal Dev. Arch/Eng/DSA Review Fab & Deliver Fire Sprinklers 																																			
0362	Building Fire Sprinkler Submittal Dev.	30	0	04/20/07 A	05/15/07 A	Building Fire Sprinkler Submittal Dev.																																			
0372	Arch/Eng/DSA Review	80	5	05/16/07 A	10/23/07	Arch/Eng/DSA Review																																			
0382	Fab & Deliver Fire Sprinklers	5	0	08/14/07 A	08/23/07 A	Fab & Deliver Fire Sprinklers																																			
Balance of Submittals						<ul style="list-style-type: none"> Balance of Submittals Dev. Arch/Eng. Review of Balance of Submittals Fab & Deliver Material for Balance of Submittals 																																			
0282	Balance of Submittals Dev.	20	0	04/20/07 A	10/16/07 A	Balance of Submittals Dev.																																			
0287	Arch/Eng. Review of Balance of Submittals	15	0	10/16/07 A	10/16/07 A	Arch/Eng. Review of Balance of Submittals																																			
0292	Fab & Deliver Material for Balance of Submittals	20	5	10/17/07 A	10/23/07	Fab & Deliver Material for Balance of Submittals																																			
Submittals (E-13)						<ul style="list-style-type: none"> E-13 Submittal Dev. Architect Review of Submittal Fab & Deliver Materials 																																			
0302	E-13 Submittal Dev.	15	0	06/12/07 A	07/10/07 A	E-13 Submittal Dev.																																			
0312	Architect Review of Submittal	15	0	07/10/07 A	07/24/07 A	Architect Review of Submittal																																			
0322	Fab & Deliver Materials	15	0	07/31/07 A	08/20/07 A	Fab & Deliver Materials																																			
Mobilization						<ul style="list-style-type: none"> Mobilize Construction Trailers/Bins Temporary Facilities Temporary Power Temp Fencing Remove Existing SCE Transformer 																																			
0023	Mobilize Construction Trailers/Bins	5	0	04/11/07 A	04/17/07 A	Mobilize Construction Trailers/Bins																																			
0003	Temporary Facilities	5	0	04/16/07 A	04/16/07 A	Temporary Facilities																																			
0013	Temporary Power	12	0	04/20/07 A	04/26/07 A	Temporary Power																																			
0033	Temp Fencing	3	0	04/20/07 A	08/03/07 A	Temp Fencing																																			
0008	Remove Existing SCE Transformer	2	0	05/01/07 A	05/01/07 A	Remove Existing SCE Transformer																																			
Site Activities						<ul style="list-style-type: none"> SUSD Move & Relocate Relos To Ball Field Demo Paving, Planters, Wal Abate/Demo Modular Bldg./Haul Away Site Demo Grass, Trees, etc. Rain Delay/Contingency 																																			
Site Demo/Removal						<ul style="list-style-type: none"> SUSD Move & Relocate Relos To Ball Field Demo Paving, Planters, Walls Abate/Demo Modular Bldg./Haul Away Site Demo Grass, Trees, etc. Rain Delay/Contingency 																																			
S0009	SUSD Move & Relocate Relos To Ball Field	5	0	03/23/07 A	03/29/07 A	SUSD Move & Relocate Relos To Ball Field																																			
S0014	Demo Paving, Planters, Wal	15	0	04/10/07 A	05/04/07 A	Demo Paving, Planters, Walls																																			
S0004	Abate/Demo Modular Bldg./Haul Away	10	0	04/16/07 A	05/03/07 A	Abate/Demo Modular Bldg./Haul Away																																			
S0019	Site Demo Grass, Trees, etc.	7	0	04/17/07 A	05/04/07 A	Site Demo Grass, Trees, etc.																																			
S0144	Rain Delay/Contingency	5	0	04/18/07 A	04/24/07 A	Rain Delay/Contingency																																			
New Site Work						<ul style="list-style-type: none"> U.G. Utilities/Irrigation Mains/Storm Drains Site Grading Playground Pit CMU Walls/SCE & Trash Enclosures Curb & Gutter SCE Pad/Vault/Undergrounds Install Main Switchgear/Site Electrical Equip. SUSD Move Relos Off Site 																																			
S0029	U.G. Utilities/Irrigation Mains/Storm Drains	50	0	04/27/07 A	06/28/07 A	U.G. Utilities/Irrigation Mains/Storm Drains																																			
S0024	Site Grading	7	0	05/07/07 A	05/18/07 A	Site Grading																																			
S0069	Playground Pit	12	0	05/08/07 A	07/13/07 A	Playground Pit																																			
S0034	CMU Walls/SCE & Trash Enclosures	15	0	05/21/07 A	07/17/07 A	CMU Walls/SCE & Trash Enclosures																																			
S0059	Curb & Gutter	13	0	05/21/07 A	07/12/07 A	Curb & Gutter																																			
S0039	SCE Pad/Vault/Undergrounds	7	0	05/23/07 A	06/21/07 A	SCE Pad/Vault/Undergrounds																																			
S0044	Install Main Switchgear/Site Electrical Equip.	10	0	06/07/07 A	06/11/07 A	Install Main Switchgear/Site Electrical Equip.																																			
S0159	SUSD Move Relos Off Site	5	0	06/14/07 A	06/22/07 A	SUSD Move Relos Off Site																																			

Start date	02/02/07
Finish date	04/29/08
Data date	10/17/07
Run date	10/24/07
Number/Version	0017
Filter	All activities
© Primavera Systems, Inc.	

**Saugus Union School District
Emblem Master Construction Schedule**

- Early start point
- Early finish point
- Early bar
- Progress bar
- Critical bar
- Summary bar
- Progress point
- Critical point
- Summary point
- Start milestone point
- Finish milestone point

Act ID	Description	Dur	Rem	Start	Finish	2007												2008												2009											
						A	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S			
Roof Area																																									
SE0056	Equipment Curbs (Framed & Pre-Fab)	5	0	08/23/07 A	09/06/07 A	▲ Equipment Curbs (Framed & Pre-Fab)																																			
SE0166	Mechanical Screen Wall Framing	10	1	08/27/07 A	10/17/07	▲ Mechanical Screen Wall Framing																																			
SE0061	Roofing/Flashing	20	20	10/18/07	11/14/07	▲ Roofing/Flashing																																			
SE0176	Mechanical Screen Wall Panels	4	1	11/20/07 A	11/20/07	✘ Mechanical Screen Wall Panels																																			
SE0066	Set Rooftop Equip. & Connections	5	5	12/03/07	12/07/07	✘ Set Rooftop Equip. & Connections																																			
SE0186	Install Skylights	3	3	12/10/07	12/12/07	✘ Install Skylights																																			
Drywall & Plaster																																									
SE0071	Insulate/Drywall Ceilings & Walls	22	22	11/15/07	12/18/07	▲ Insulate/Drywall Ceilings & Walls																																			
SE0076	Lath & Plaster	25	25	11/15/07	12/21/07	▲ Lath & Plaster																																			
SE0081	Exterior Doors/Hardware/Glazing	5	5	11/15/07	11/21/07	✘ Exterior Doors/Hardware/Glazing																																			
SE0086	Prime Paint	7	7	12/19/07	12/28/07	▲ Prime Paint																																			
Finishes																																									
SE0106	Finish MEP's (Ext.)	6	6	12/24/07	01/02/08	✘ Finish MEP's (Ext.)																																			
SE0091	Ceramic Tile	15	15	12/31/07	01/21/08	✘ Ceramic Tile																																			
SE0096	T-Bar Ceilings	15	15	12/31/07	01/21/08	▲ T-Bar Ceilings																																			
SE0116	Finish MEP's (Int.)	13	13	01/22/08	02/07/08	▲ Finish MEP's (Int.)																																			
SE0196	Set Ceiling Tiles	5	5	02/08/08	02/14/08	✘ Set Ceiling Tiles																																			
SE0206	Start up HVAC Equipment	3	3	02/08/08	02/12/08	▲ Start up HVAC Equipment																																			
SE0216	Millwork/Cabinets	10	10	02/13/08	02/26/08	▲ Millwork/Cabinets																																			
SE0126	Restroom Partitions/Accessories	3	3	02/15/08	02/19/08	✘ Restroom Partitions/Accessories																																			
SE0111	Wall Covering/Paint	8	8	02/20/08	02/29/08	▲ Wall Covering/Paint																																			
SE0121	Interior Doors/Hardware/Glazing	5	5	02/22/08	02/28/08	▲ Interior Doors/Hardware/Glazing																																			
SE0136	Final Paint (Ext. & Int.)	10	10	02/22/08	03/06/08	▲ Final Paint (Ext. & Int.)																																			
SE0141	Flooring/Base	10	10	03/05/08	03/18/08	▲ Flooring/Base																																			
Building Punchlist																																									
0059	Special Ed. Bldg. Commissioning	10	10	03/19/08	04/01/08	▲ Special Ed. Bldg. Commissioning																																			
SE0146	Final Cleaning	2	2	04/01/08	04/02/08	▲ Final Cleaning																																			
SE0151	Dev. Arch./Engineer Punchlist	3	3	04/03/08	04/07/08	▲ Dev. Arch./Engineer Punchlist																																			
SE0156	Complete Punchlist	10	10	04/08/08	04/21/08	▲ Complete Punchlist																																			
Modernization of Bldg. F																																									
Demo and Rough In																																									
F0008	Prelim Demo/MEP Disconnect	4	0	04/16/07 A	04/19/07 A	▲ Prelim Demo/MEP Disconnect																																			
F0013	Abatement (Interior & Exterior)	15	0	04/17/07 A	04/27/07 A	▲ Abatement (Interior & Exterior)																																			
F0018	Demo (Interior, Exterior & Roof)	15	0	04/27/07 A	06/18/07 A	▲ Demo (Interior, Exterior & Roof)																																			
F0028	Concrete Footings, Curbs & Slabs	18	0	06/13/07 A	06/29/07 A	▲ Concrete Footings, Curbs & Slabs																																			

Start date	02/02/07
Finish date	04/29/08
Data date	10/17/07
Run date	10/24/07
Number/Version	0017
Filter	All activities
© Primavera Systems, Inc.	

**Saugus Union School District
Emblem Master Construction Schedule**

6A

- ▲ Early start point
- ▼ Early finish point
- █ Early bar
- █ Progress bar
- █ Critical bar
- █ Summary bar
- ▲ Progress point
- ▲ Critical point
- ▲ Summary point
- ▲ Start milestone point
- ◆ Finish milestone point

Act ID	Description	Dur	Rem	Start	Finish	2007												2008												2009											
						A	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
F0033	Structural Framing & CMU Infill	17	0	07/02/07 A	08/07/07 A	▲ Structural Framing & CMU Infill																																			
F0038	Interior Wall Framing/Soffits/Blocking	25	0	07/10/07 A	08/13/07 A	▲ Interior Wall Framing/Soffits/Blocking																																			
F0023	Overhead MEP Installation	25	0	07/27/07 A	09/14/07 A	▲ Overhead MEP Installation																																			
F0043	Rough MEP's (Walls)	27	0	07/27/07 A	09/14/07 A	▲ Rough MEP's (Walls)																																			
F0198	Fire Sprinkler Piping	15	2	08/27/07 A	10/18/07	▲ Fire Sprinkler Piping																																			
F0048	Hollow Metal Frames	6	0	09/07/07 A	09/21/07 A	▲ Hollow Metal Frames																																			
Roof Area																																									
F0053	Equipment Curbs (Framed & Pre-Fab)	15	0	08/21/07 A	09/17/07 A	▲ Equipment Curbs (Framed & Pre-Fab)																																			
F0178	Mechanical Screen Wall Framing	5	0	08/27/07 A	09/17/07 A	▲ Mechanical Screen Wall Framing																																			
F0063	Roofing	18	0	09/24/07 A	10/08/07 A	▲ Roofing																																			
F0058	Sheet Metal Flashings	5	5	10/17/07	10/23/07	▲ Sheet Metal Flashings																																			
F0068	Roof top Equip./MEP Connections	5	5	10/24/07	10/30/07	▲ Roof top Equip./MEP Connections																																			
F0188	Mechanical Screen Wall Panels	3	3	10/24/07	10/26/07	▲ Mechanical Screen Wall Panels																																			
Drywall																																									
F0073	Insulate/Drywall/Underside of Roof	15	10	10/05/07 A	11/06/07	▲ Insulate/Drywall/Underside of Roof																																			
F0078	Insulate/Drywall Walls & Ceilings	20	15	10/08/07 A	12/06/07	▲ Insulate/Drywall Walls & Ceilings																																			
F0083	Suspended Acoustical Ceiling Framin	20	20	10/24/07	11/20/07	▲ Suspended Acoustical Ceiling Framing																																			
F0088	Exterior Door/Window/Hardware	8	8	11/07/07	11/16/07	▲ Exterior Door/Window/Hardware																																			
F0093	Prime/Paint	10	10	12/07/07	12/20/07	▲ Prime/Paint																																			
Finishes																																									
F0098	Ceramic Tile/Restrooms	10	10	12/17/07	12/31/07	▲ Ceramic Tile/Restrooms																																			
F0103	Paint & Wall Finishes/Sealed Floor Finish	15	15	12/21/07	01/14/08	▲ Paint & Wall Finishes/Sealed Floor Finish																																			
F0118	1x1 Ceiling Tile Installation	3	3	12/21/07	12/26/07	▲ 1x1 Ceiling Tile Installation																																			
F0113	Finish MEP's	13	13	12/31/07	01/17/08	▲ Finish MEP's																																			
F0123	Toilet Partitions/Accessories	6	6	01/02/08	01/09/08	▲ Toilet Partitions/Accessories																																			
F0108	Kitchen Equipment	10	10	01/10/08	01/23/08	▲ Kitchen Equipment																																			
F0128	Interior Door/Hardware/Glazing	5	5	01/15/08	01/21/08	▲ Interior Door/Hardware/Glazing																																			
F0133	Start up HVAC Units	5	5	01/15/08	01/21/08	▲ Start up HVAC Units																																			
F0138	Markerboards and Misc. Items	2	2	01/18/08	01/21/08	▲ Markerboards and Misc. Items																																			
F0143	Final Paint/Interior	8	8	01/21/08	01/30/08	▲ Final Paint/Interior																																			
F0148	Flooring/Base	10	10	01/28/08	02/08/08	▲ Flooring/Base																																			
F0158	Final Paint/Exterior	7	7	01/29/08	02/06/08	▲ Final Paint/Exterior																																			
Building Punchlist																																									
F0183	Bldg. F Commissioning	10	10	02/11/08	02/22/08	▲ Bldg. F Commissioning																																			
F0163	Final Cleaning	3	3	02/22/08	02/26/08	▲ Final Cleaning																																			
F0168	Dev. Arch./Engineer Punchlist	5	5	02/27/08	03/04/08	▲ Dev. Arch./Engineer Punchlist																																			

Start date	02/02/07
Finish date	04/29/08
Data date	10/17/07
Run date	10/24/07
Number/Version	0017
Filter	All activities
© Primavera Systems, Inc.	

**Saugus Union School District
Emblem Master Construction Schedule**

7A

- ▲ Early start point
- ▼ Early finish point
- Early bar
- Progress bar
- Critical bar
- Summary bar
- ▲ Progress point
- ▲ Critical point
- ▲ Summary point
- ▲ Start milestone point
- ◆ Finish milestone point

Act ID	Description	Dur	Rem	Start	Finish	2007												2008												2009											
						A	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
F0173	Complete Punchlist	15	15	03/05/08	03/25/08	▲▼ Complete Punchlist																																			
Modernization of Bldg. A																																									
Demo and Rough In																																									
A0007	Prelim Bldg Demo/MEP Disconnect	4	0	04/17/07 A	04/20/07 A	▲ Prelim Bldg Demo/MEP Disconnect																																			
A0012	Abatement (Interior & Exterior)	15	0	04/20/07 A	05/03/07 A	▲ Abatement (Interior & Exterior)																																			
A0017	Demo (Interior, Exterior & Roof)	15	0	05/03/07 A	06/29/07 A	▲ Demo (Interior, Exterior & Roof)																																			
A0187	Underground EP	7	0	06/12/07 A	07/12/07 A	▲ Underground EP																																			
A0022	Overhead MEP Installation	25	2	06/26/07 A	10/18/07	▲ Overhead MEP Installation																																			
A0027	Concrete Footings, Curbs & Slabs	12	0	07/13/07 A	07/26/07 A	▲ Concrete Footings, Curbs & Slabs																																			
A0042	Rough MEP's (Walls)	30	0	07/23/07 A	09/24/07 A	▲ Rough MEP's (Walls)																																			
A0032	CMU Walls, Structural Framing	20	0	07/31/07 A	09/21/07 A	▲ CMU Walls, Structural Framing																																			
A0037	Interior Wall Framing/Soffits/Blocking	22	0	08/02/07 A	09/07/07 A	▲ Interior Wall Framing/Soffits/Blocking																																			
A0177	Structural Steel Columns	3	0	08/14/07 A	08/27/07 A	▲ Structural Steel Columns																																			
A0197	Steel Wall Stiffner/Door Frame	5	0	08/27/07 A	09/12/07 A	▲ Steel Wall Stiffner/Door Frame																																			
A0047	Hollow Metal Frames	6	1	09/20/07 A	10/17/07	▲ Hollow Metal Frames																																			
Roof Area																																									
A0052	Equipment Curbs (Framed & Pre-Fab)	5	0	09/05/07 A	09/13/07 A	▲ Equipment Curbs (Framed & Pre-Fab)																																			
A0057	Sheet Metal Flashings	5	3	09/14/07 A	10/19/07	▲ Sheet Metal Flashings																																			
A0062	Roofing	20	0	09/14/07 A	10/02/07 A	▲ Roofing																																			
A0067	Rooftop Equip./MEP Connections	8	8	10/22/07	10/31/07	▲ Rooftop Equip./MEP Connections																																			
A0167	Mechanical Screen Wall Panels	4	4	10/22/07	10/25/07	▲ Mechanical Screen Wall Panels																																			
Drywall																																									
A0072	Insulate/Drywall Ceilings & Walls	25	5	09/17/07 A	10/26/07	▲ Insulate/Drywall Ceilings & Walls																																			
A0077	Exterior Doors/Windows/Hardware	8	8	10/22/07	10/31/07	▲ Exterior Doors/Windows/Hardware																																			
A0082	Prime/Paint	7	7	11/01/07	11/09/07	▲ Prime/Paint																																			
Finishes																																									
A0162	Lath & Plaster Exterior Soffit	12	12	11/05/07	11/20/07	▲ Lath & Plaster Exterior Soffit																																			
A0087	Ceramic Tile	11	11	11/12/07	11/28/07	▲ Ceramic Tile																																			
A0092	Acoustical T-Bar Ceilings	15	15	11/12/07	12/04/07	▲ Acoustical T-Bar Ceilings																																			
A0097	Finish MEP's	13	13	11/29/07	12/17/07	▲ Finish MEP's																																			
A0107	Toilet Partitions/Accessories	6	6	11/29/07	12/06/07	▲ Toilet Partitions/Accessories																																			
A0112	Interior Door/Hardware/Glazing	6	6	12/05/07	12/12/07	▲ Interior Door/Hardware/Glazing																																			
A0117	Set Ceiling Tiles/Start HVAC Units	10	10	12/11/07	12/24/07	▲ Set Ceiling Tiles/Start HVAC Units																																			
A0137	Millwork/Cabinets	18	18	12/26/07	01/21/08	▲ Millwork/Cabinets																																			
A0102	Paint & Wall Finishes	10	10	01/22/08	02/04/08	▲ Paint & Wall Finishes																																			
A0127	Final Paint Interior	7	7	01/31/08	02/08/08	▲ Final Paint Interior																																			
A0142	Final Paint/Exterior	5	5	02/04/08	02/08/08	▲ Final Paint/Exterior																																			

Start date	02/02/07
Finish date	04/29/08
Data date	10/17/07
Run date	10/24/07
Number/Version	0017
Filter	All activities
© Primavera Systems, Inc.	

**Saugus Union School District
Emblem Master Construction Schedule**

▲	Early start point
▼	Early finish point
■	Early bar
▬	Progress bar
▬	Critical bar
▬	Summary bar
▲	Progress point
▲	Critical point
▲	Summary point
◆	Start milestone point
◆	Finish milestone point

