

Act ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2009												
									JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP				
UCLA YOUNG RESEARCH LIBRARY																					
A LEVEL RENOVATION																					
PROJECT ADMINISTRATION																					
0101110	NOTICE OF AWARD	0	1	0	100	09DEC08 A				OF AWARD											
0101111	SUBMIT PRE-AWARD DOCUMENTS	0	1	0	100	22DEC08 A				IT PRE-AWARD DOCUMENTS											
0101112	CONTRACT AWARD	0	1	0	100	08JAN09 A				CONTRACT AWARD											
0101114	NOTICE TO PROCEED	0	1	0	100	08JAN09 A				NOTICE TO PROCEED											
0101113	PRE-CON MEETING	0	1	0	100	12JAN09 A				PRE-CON MEETING											
01014110	MOBILIZATION	12	10	0	100	12JAN09 A	23JAN09 A			MOBILIZATION											
01500110	INSTALL TEMPORARY PARTITIONS	3	7	0	100	20JAN09 A	28JAN09 A			INSTALL TEMPORARY PARTITIONS											
0101118	REQUEST PUNCHLIST WALK	1	0	1	0	24JUN09	24JUN09	27d		REQUEST PUNCHLIST											
0101119	PUNCHLIST WALK AND PRELIMINARY	1	0	1	0	25JUN09	25JUN09	27d		PUNCHLIST WALK AND											
0101120	PUNCHLIST CORRECTIONS	8	0	8	0	26JUN09	08JUL09	27d		PUNCHLIST CORR											
0101121	FINAL INSPECTION AND ACCEPTANCE	1	0	1	0	09JUL09	09JUL09	27d		FINAL INSPECTION											
0101117	"NO NOISE DAYS" ALLOWANCE	4	0	4	0	10JUL09	15JUL09	27d		"NO NOISE DAYS"											
SUBMITTAL AND SHOP DRAWINGS																					
01310010	SUBMIT PRELIMINARY CONTRACT	8	10	0	100	09DEC08 A	22DEC08 A			IT PRELIMINARY CONTRACT SCHEDULE											
01310020	REVIEW PRELIMINARY CONTRACT	5	15	0	100	22DEC08 A	13JAN09 A			REVIEW PRELIMINARY CONTRACT SCHEDULE											
02080010	SUBMIT ASBESTOS ABATEMENT	13	13	0	100	23DEC08 A	12JAN09 A			SUBMIT ASBESTOS ABATEMENT SUBMITTALS											
02081010	SUBMIT LEAD REMOVAL SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A			SUBMIT LEAD REMOVAL SUBMITTALS											
07210010	SUBMIT INSULATION SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A			SUBMIT INSULATION SUBMITTALS											
08120010	SUBMIT HM DOORS AND FRAMES	13	13	0	100	23DEC08 A	12JAN09 A			SUBMIT HM DOORS AND FRAMES SUBMITTALS											
08126010	SUBMIT ALUM. FRAMES SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A			SUBMIT ALUM. FRAMES SUBMITTALS											
08140010	SUBMIT WOOD DOORS SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A			SUBMIT WOOD DOORS SUBMITTALS											
08800010	SUBMIT GLASS AND GLAZING	13	13	0	100	23DEC08 A	12JAN09 A			SUBMIT GLASS AND GLAZING SUBMITTALS											

- Early bar
- ▲ Early start point
- ▼ Early finish point
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

**UCLA YOUNG RESEARCH LIBRARY
A LEVEL RENOVATION
CONTRACT SCHEDULE UPDATE #2 - 17MAR09**



Act ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2009																								
									JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP																
									19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06
09225010	SUBMIT METAL SUSP. SYSTEM	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT METAL SUSP. SYSTEM SUBMITTALS																								
09290010	SUBMIT DRYWALL SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT DRYWALL SUBMITTALS																								
09625010	SUBMIT CORK FLOORING SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT CORK FLOORING SUBMITTALS																								
09650010	SUBMIT RESILIENT BASE SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT RESILIENT BASE SUBMITTALS																								
09681010	SUBMIT CARPET SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT CARPET SUBMITTALS																								
15440010	SUBMIT PLUMBING FIXTURE	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT PLUMBING FIXTURE SUBMITTALS																								
16010010	SUBMIT GENERAL ELECTRICAL	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT GENERAL ELECTRICAL SUBMITTALS																								
16121010	SUBMIT CONDUCTORS SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT CONDUCTORS SUBMITTALS																								
16140010	SUBMIT WIRING DEVICES SUBMITTALS	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT WIRING DEVICES SUBMITTALS																								
16510010	SUBMIT LIGHTING FIXTURE	13	13	0	100	23DEC08 A	12JAN09 A		SUBMIT LIGHTING FIXTURE SUBMITTALS																								
16720010	FIRE ALARM DEVICE LOCATION	15	13	0	100	23DEC08 A	12JAN09 A		FIRE ALARM DEVICE LOCATION DRAWING SUBMITTAL																								
16720030	FIRE ALARM DEFERRED APPROVAL	15	13	0	100	23DEC08 A	12JAN09 A		FIRE ALARM DEFERRED APPROVAL SUBMITTAL																								
01500010	SUBMIT WORK AND TEMP PARTITION	14	15	0	100	23DEC08 A	14JAN09 A	7	SUBMIT WORK AND TEMP PARTITION PLAN																								
09910010	SUBMIT PAINTING SUBMITTALS	20	19	0	100	23DEC08 A	20JAN09 A		SUBMIT PAINTING SUBMITTALS																								
06411010	SUBMIT PLFA WOOD CABINET	20	24	0	100	23DEC08 A	27JAN09 A		SUBMIT PLFA WOOD CABINET SUBMITTALS																								
06420010	SUBMIT WOOD PANELING SUBMITTALS	20	24	0	100	23DEC08 A	27JAN09 A		SUBMIT WOOD PANELING SUBMITTALS																								
09510010	SUBMIT ACOUSTICAL CEILING	20	24	0	100	23DEC08 A	27JAN09 A		SUBMIT ACOUSTICAL CEILING SUBMITTALS																								
15890010	SUBMIT HVAC DUCTWORK	20	24	0	100	23DEC08 A	27JAN09 A		SUBMIT HVAC DUCTWORK SUBMITTALS																								
15940010	SUBMIT PNEUMATIC CONTROL	20	26	0	100	23DEC08 A	29JAN09 A		SUBMIT PNEUMATIC CONTROL SUBMITTALS																								
15410010	SUBMIT PLUMBING PIPING SUBMITTALS	20	49	0	100	23DEC08 A	03MAR09 A		SUBMIT PLUMBING PIPING SUBMITTALS																								
15896010	SUBMIT HVAC OUTLETS/INLETS	20	58	5	75	23DEC08 A	23MAR09	42d	SUBMIT HVAC OUTLETS/INLETS SUBMITTALS																								
07210020	REVIEW INSULATION SUBMITTALS	15	12	0	100	12JAN09 A	27JAN09 A		REVIEW INSULATION SUBMITTALS																								
08120020	REVIEW HM DOORS AND FRAMES	15	12	0	100	12JAN09 A	27JAN09 A		REVIEW HM DOORS AND FRAMES SUBMITTALS																								
08126020	REVIEW ALUM. FRAMES SUBMITTALS	15	12	0	100	12JAN09 A	27JAN09 A		REVIEW ALUM. FRAMES SUBMITTALS																								

- Early bar
- ▲ Early start point
- ▼ Early finish point
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

**UCLA YOUNG RESEARCH LIBRARY
A LEVEL RENOVATION
CONTRACT SCHEDULE UPDATE #2 - 17MAR09**



Act ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2009											
									JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
08140020	REVIEW WOOD DOORS SUBMITTALS	15	12	0	100	12JAN09 A	27JAN09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
09225020	REVIEW METAL SUSP. SYSTEM	15	12	0	100	12JAN09 A	27JAN09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
09681020	REVIEW CARPET SUBMITTALS	15	12	0	100	12JAN09 A	27JAN09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
15440020	REVIEW PLUMBING FIXTURE	15	12	0	100	12JAN09 A	27JAN09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
02081020	REVIEW LEAD REMOVAL SUBMITTALS	15	20	0	100	12JAN09 A	06FEB09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
09290020	REVIEW DRYWALL SUBMITTALS	15	21	0	100	12JAN09 A	09FEB09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
02080020	REVIEW ASBESTOS ABATEMENT	15	25	0	100	12JAN09 A	15FEB09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
16010020	REVIEW GENERAL ELECTRICAL	15	30	0	100	12JAN09 A	20FEB09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
16121020	REVIEW CONDUCTORS SUBMITTALS	15	30	0	100	12JAN09 A	20FEB09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
08800020	REVIEW GLASS AND GLAZING	15	44	0	100	12JAN09 A	12MAR09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
16140020	REVIEW WIRING DEVICES SUBMITTALS	15	44	0	100	12JAN09 A	12MAR09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
16720040	REVIEW FIRE ALARM DEFERRED	20	44	0	100	12JAN09 A	12MAR09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
09625020	REVIEW CORK FLOORING SUBMITTALS	15	46	1	90	12JAN09 A	17MAR09	73d	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
09650020	REVIEW RESILIENT BASE SUBMITTALS	15	46	1	90	12JAN09 A	17MAR09	78d	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
16510020	REVIEW LIGHTING FIXTURE	15	46	1	90	12JAN09 A	17MAR09	61d	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
16720020	REVIEW FIRE ALARM DEVICE LOCATION	5	50	0	100	12JAN09 A	21MAR09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
01310030	SUBMIT CONTRACT SCHEDULE	12	6	0	100	13JAN09 A	20JAN09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
01500020	REVIEW WORK AND TEMP PARTITION	15	6	0	100	14JAN09 A	21JAN09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
01310040	REVIEW CONTRACT SCHEDULE	15	6	0	100	20JAN09 A	27JAN09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
09910020	REVIEW PAINTING SUBMITTALS	15	40	6	60	20JAN09 A	24MAR09	38d	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
09510020	REVIEW ACOUSTICAL CEILING	15	10	0	100	27JAN09 A	09FEB09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
15890020	REVIEW HVAC DUCTWORK	15	17	0	100	27JAN09 A	18FEB09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
06420020	REVIEW WOOD PANELING SUBMITTALS	15	23	0	100	27JAN09 A	26FEB09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
06411020	REVIEW PLFA WOOD CABINET	15	34	0	100	27JAN09 A	13MAR09 A		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			

- Early bar
- ▲ Early start point
- ▼ Early finish point
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

**UCLA YOUNG RESEARCH LIBRARY
A LEVEL RENOVATION
CONTRACT SCHEDULE UPDATE #2 - 17MAR09**



Act ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2009													
									JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP					
15940020	REVIEW PNEUMATIC CONTROL	15	33	1	90	29JAN09 A	17MAR09	77d														
15410020	REVIEW PLUMBING PIPING	15	11	0	100	04FEB09 A	18FEB09 A															
16720050	FIRE ALARM DEFERRED APPROVAL	10	2	10	0	13MAR09 A	30MAR09	52d														
15896020	REVIEW HVAC OUTLETS/INLETS	15	0	15	0	24MAR09	13APR09	42d														
16720060	REVIEW FIRE ALARM DEFERRED APPR.	15	0	15	0	31MAR09	20APR09	52d														
16720070	FIRE ALARM DEFERRED APPROVAL	5	0	5	0	21APR09	27APR09	52d														
16720080	REVIEW FIRE ALARM DEFERRED APPR.	15	0	15	0	28APR09	18MAY09	52d														
16720260	SUBMIT FIRE ALARM PRE-TEST	1	0	1	0	28MAY09	28MAY09	30d														
EAST A LEVEL RENOVATION																						
DEMOLITION																						
02080110	ASBESTOS ABATEMENT	10	10	0	100	19JAN09 A	30JAN09 A															
02081110	LEAD REMOVAL	10	10	0	100	19JAN09 A	30JAN09 A															
02200160	REMOVE LOCKERS/EQUIPMENT	1	1	0	100	22JAN09 A	22JAN09 A															
02200130	DEMO PARTITIONS/WALLS	4	5	0	100	29JAN09 A	04FEB09 A															
02200150	ELECTRICAL DEMO	4	4	0	100	30JAN09 A	04FEB09 A															
02200140	MECHANICAL DEMO	4	2	0	100	11FEB09 A	12FEB09 A															
02200110	DEMO DRINKING FOUNTAIN/CAP PIPING	1	0	1	0	17MAR09	17MAR09	41d														
02200120	DEMO DOORS/FRAMES	1	0	1	0	17MAR09	17MAR09	33d														
REMODEL																						
09220110	METAL STUD FRAMING WALLS AND	18	15	0	100	09FEB09 A	27FEB09 A															
16110110	ROUGH IN ELECTRICAL	15	15	3	80	24FEB09 A	24MAR09	33d														
09290140	PATCH AND REPAIR CEILINGS AND	3	4	0	100	03MAR09 A	06MAR09 A															
09290110	ONE SIDE WALL DRYWALL	10	3	0	100	09MAR09 A	11MAR09 A															
16720110	ROUGH IN FIRE ALARM	10	5	3	70	10MAR09 A	19MAR09	36d														
16800100	ROUGH IN LOW VOLTAGE (SEC/TEL)	10	5	3	70	10MAR09 A	24MAR09	33d														

- Early bar
- ▲ Early start point
- ▼ Early finish point
- ▬ Progress bar
- ▬ Critical bar
- ▬ Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

**UCLA YOUNG RESEARCH LIBRARY
A LEVEL RENOVATION
CONTRACT SCHEDULE UPDATE #2 - 17MAR09**



Act ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2009																										
									JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	JAN		FEB		MAR		APR		MAY		JUN		JUL		AUG		SEP	
									19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17
07210110	INSULATION	5	2	0	100	11MAR09 A	12MAR09 A		INSULATION																										
09290121	SECOND SIDE WALL DRYWALL	6	2	3	50	13MAR09 A	25MAR09	27d	SECOND SIDE WALL DRYWALL																										
15890110	ROUGH IN HVAC DUCTWORK	15	2	8	47	13MAR09 A	26MAR09	28d	ROUGH IN HVAC DUCTWORK																										
08310110	INSTALL ACCESS PANEL FRAMES	2	0	2	0	17MAR09	18MAR09	41d	INSTALL ACCESS PANEL FRAMES																										
08425110	WINDOWS	4	0	4	0	17MAR09	20MAR09	27d	WINDOWS																										
15410110	ROUGH IN PLUMBING PIPING	2	0	2	0	18MAR09	19MAR09	41d	ROUGH IN PLUMBING PIPING																										
09290130	TAPE AND FINISH DRYWALL	10	0	10	0	26MAR09	08APR09	27d	TAPE AND FINISH DRYWALL																										
09290120	CEILING DRYWALL	5	0	5	0	27MAR09	02APR09	28d	CEILING DRYWALL																										
15940110	ROUGH IN HVAC CONTROLS	10	0	10	0	27MAR09	09APR09	70d	ROUGH IN HVAC CONTROLS																										
08310120	INSTALL ACCESS PANELS	1	0	1	0	03APR09	03APR09	30d	INSTALL ACCESS PANELS																										
08125110	DOOR FRAMES	3	0	3	0	03APR09	07APR09	28d	DOOR FRAMES																										
09910110	PAINTING	8	0	8	0	09APR09	20APR09	27d	PAINTING																										
09900120	NEW ELEVATOR DOOR FACING	1	0	1	0	21APR09	21APR09	48d	NEW ELEVATOR DOOR FACING																										
15440110	INSTALL DRINKING FOUNTAIN	1	0	1	0	21APR09	21APR09	71d	INSTALL DRINKING FOUNTAIN																										
06420110	WOOD VENEER	2	0	2	0	21APR09	22APR09	70d	WOOD VENEER																										
09900110	CLEAN EXISTING BRICK WALLS	2	0	2	0	21APR09	22APR09	47d	CLEAN EXISTING BRICK WALLS																										
06411110	INSTALL CABINETRY	3	0	3	0	21APR09	23APR09	46d	INSTALL CABINETRY																										
08800110	STAIR PLEXI FILLER PANELS	3	0	3	0	21APR09	23APR09	68d	STAIR PLEXI FILLER PANELS																										
15940120	FINISH HVAC CONTROLS	4	0	4	0	21APR09	24APR09	63d	FINISH HVAC CONTROLS																										
09510110	CEILING GRID	5	0	5	0	21APR09	27APR09	32d	CEILING GRID																										
16800220	LOW VOLTAGE FINISHES	5	0	5	0	21APR09	27APR09	67d	LOW VOLTAGE FINISHES																										
16121110	PULL AND TERMINATE ELECTRICAL	7	0	7	0	21APR09	29APR09	30d	PULL AND TERMINATE ELECTRICAL																										
09000110	INSTALLATION OF RAISED FLOORING	10	0	10	0	21APR09	04MAY09	27d	INSTALLATION OF RAISED FLOORING																										
06105110	STAIR HANDRAIL EXTENSIONS	1	0	1	0	24APR09	24APR09	68d	STAIR HANDRAIL EXTENSIONS																										

- █ Early bar
- ▲ Early start point
- ▼ Early finish point
- █ Progress bar
- █ Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

**UCLA YOUNG RESEARCH LIBRARY
A LEVEL RENOVATION
CONTRACT SCHEDULE UPDATE #2 - 17MAR09**



