



Act ID	Activity Description	Duration	Start Date	Finish Date	Total Float	2009												2010	
						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	
07511010	PREP & SUBM BUILT-UP ASPHALT ROOFING	40	26JAN09	20MAR09	49d														
07572010	PREP & SUBM TRAFFIC-BEARING ROOF DECK SURF.	40	26JAN09	20MAR09	76d														
07600010	PREP & SUBM FLASHING AND SHEET METAL	40	26JAN09	20MAR09	46d														
07716010	PREP & SUBM ROOF EXPANSION ASSEMBLIES	40	26JAN09	20MAR09	166d														
07720010	PREP & SUBM ROOF ACCESSORIES	40	26JAN09	20MAR09	166d														
07841010	PREP & SUBM FIRESTOP SYSTEMS	40	26JAN09	20MAR09	166d														
07920010	PREP & SUBM JOINT SEALANTS	40	26JAN09	20MAR09	166d														
08100010	PREP & SUBM METAL DOORS AND FRAMES	40	26JAN09	20MAR09	60d														
08211010	PREP & SUBM FLUSH WOOD DOORS	40	26JAN09	20MAR09	78d														
08305010	PREP & SUBM ACCESS DOORS	40	26JAN09	20MAR09	71d														
08411010	PREP & SUBM ALUMINUM FRAMED STOREFRONTS	40	26JAN09	20MAR09	59d														
08520010	PREP & SUBM ALUMINUM WINDOWS	40	26JAN09	20MAR09	49d														
08710010	PREP & SUBM DOOR HARDWARE	40	26JAN09	20MAR09	80d														
08800010	PREP & SUBM GLAZING	40	26JAN09	20MAR09	49d														
08814010	PREP & SUBM MIRRORED GLASS	40	26JAN09	20MAR09	166d														
09200010	PREP & SUBM LATH AND PLASTER	40	26JAN09	20MAR09	62d														
09209010	PREP & SUBM PLASTER ACCESSORIES	40	26JAN09	20MAR09	62d														
09253010	PREP & SUBM GYPSUM SHEATHING	40	26JAN09	20MAR09	49d														
09260010	PREP & SUBM GYPSUM BOARD ASSEMBLIES	40	26JAN09	20MAR09	49d														
09300010	PREP & SUBM TILE	40	26JAN09	20MAR09	79d														
09510010	PREP & SUBM ACOUSTICAL CEILINGS	40	26JAN09	20MAR09	65d														
09651010	PREP & SUBM RESILIENT TILE FLOORING	40	26JAN09	20MAR09	166d														
09653010	PREP & SUBM RESILIENT BASE	40	26JAN09	20MAR09	166d														
09900010	PREP & SUBM PAINTING	40	26JAN09	20MAR09	166d														
10200010	PREP & SUBM LOUVERS AND VENTS	40	26JAN09	20MAR09	166d														
10265010	PREP & SUBM IMPACT RESISTANT WALL PROTECTION	40	26JAN09	20MAR09	166d														

- Early bar
- Early start point
- Early finish point
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

**PORTALS' WESTERN AVENUE RECOVERY AND WELLNESS CENTER**  
**AMG & ASSOCIATES, INC.**  
**BASELINE CONTRACT SCHEDULE**

PO00



Act ID	Activity Description	Duration	Start Date	Finish Date	Total Float	2009												2010
						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN
10520010	PREP & SUBM FIRE PROTECTION SPECIALTIES	40	26JAN09	20MAR09	166d													
10801010	PREP & SUBM TOILET ACCESSORIES	40	26JAN09	20MAR09	166d													
13851010	PREP & SUBM FIRE ALARM	40	26JAN09	20MAR09	166d													
13915010	PREP & SUBM FIRE SUPPRESSION PIPING	40	26JAN09	20MAR09	166d													
14240010	PREP & SUBM HYDRAULIC ELEVATORS	40	26JAN09	20MAR09	166d													
15050010	PREP & SUBM BASIC MECHANICAL MATERIALS AND	40	26JAN09	20MAR09	166d													
15060010	PREP & SUBM HANGERS AND SUPPORTS	40	26JAN09	20MAR09	166d													
15071010	PREP & SUBM MECH. VIBRATION AND SEISMIC	40	26JAN09	20MAR09	166d													
15075010	PREP & SUBM MECHANICAL IDENTIFICATION	40	26JAN09	20MAR09	166d													
15080010	PREP & SUBM MECHANICAL INSULATION	40	26JAN09	20MAR09	166d													
15085010	PREP & SUBM PLUMBING INSULATION	40	26JAN09	20MAR09	166d													
15110010	PREP & SUBM VALVES	40	26JAN09	20MAR09	166d													
15140010	PREP & SUBM DOMESTIC WATER PIPING	40	26JAN09	20MAR09	166d													
15150010	PREP & SUBM SANITARY WASTE AND VENT PIPNG	40	26JAN09	20MAR09	166d													
15160010	PREP & SUBM STORM DRAINAGE PIPING	40	26JAN09	20MAR09	166d													
15194010	PREP & SUBM FUEL GAS PIPING	40	26JAN09	20MAR09	166d													
15410010	PREP & SUBM PLUMBING FIXTURES	40	26JAN09	20MAR09	166d													
15430010	PREP & SUBM PLUMBING SPECIALTIES	40	26JAN09	20MAR09	166d													
15485010	PREP & SUBM ELECTRICAL WATER HEATERS	40	26JAN09	20MAR09	166d													
15732010	PREP & SUBM ROOFTOP AIR CONDITIONERS	40	26JAN09	20MAR09	166d													
15738010	PREP & SUBM SPLIT COOLING SYSTEM	40	26JAN09	20MAR09	166d													
15815010	PREP & SUBM METAL DUCTS	40	26JAN09	20MAR09	166d													
15820010	PREP & SUBM DUCT ACCESSORIES	40	26JAN09	20MAR09	166d													
15853010	PREP & SUBM POWER VENTILATORS	40	26JAN09	20MAR09	166d													
15855010	PREP & SUBM DIFFUSER, REGISTERS AND GRILLES	40	26JAN09	20MAR09	166d													
15950010	PREP & SUBM TEST, ADJUST AND BALANCE	40	26JAN09	20MAR09	166d													

- Early bar
- Early start point
- Early finish point
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone poin

**PORTALS' WESTERN AVENUE RECOVERY AND WELLNESS CENTER**  
**AMG & ASSOCIATES, INC.**  
**BASELINE CONTRACT SCHEDULE**

PO00



Act ID	Activity Description	Duration	Start Date	Finish Date	Total Float	2009												2010
						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN
16400010	PREP & SUBM ELECTRICAL	40	26JAN09	20MAR09	166d	[Gantt bar for 16400010: PREP & SUBM ELECTRICAL]												
01290020	REV AND APPR SCHEDULE OF VALUES	10	09FEB09	20FEB09	196d	[Gantt bar for 01290020: REV AND APPR SCHEDULE OF VALUES]												
01320020	REV AND APPR SUBMITTAL SCHEDULE	10	09FEB09	20FEB09	196d	[Gantt bar for 01320020: REV AND APPR SUBMITTAL SCHEDULE]												
01320040	REV AND APPR CONSTRUCTION SCHEDULE	10	09FEB09	20FEB09	196d	[Gantt bar for 01320040: REV AND APPR CONSTRUCTION SCHEDULE]												
01500020	REV AND APPR TEMP. FACILITIES SITE PLAN	10	23FEB09	06MAR09	186d	[Gantt bar for 01500020: REV AND APPR TEMP. FACILITIES SITE PLAN]												
03100020	REV AND APPR CONCRETE FORMS AND ACCESSORIES	10	09MAR09	20MAR09	11d	[Gantt bar for 03100020: REV AND APPR CONCRETE FORMS AND ACCESSORIES]												
03300020	REV AND APPR CAST IN PLACE CONCRETE	10	09MAR09	20MAR09	11d	[Gantt bar for 03300020: REV AND APPR CAST IN PLACE CONCRETE]												
02080020	REV AND APPR PIPED UTILITIES	10	23MAR09	03APR09	166d	[Gantt bar for 02080020: REV AND APPR PIPED UTILITIES]												
02230020	REV AND APPR SITE CLEARING	10	23MAR09	03APR09	124d	[Gantt bar for 02230020: REV AND APPR SITE CLEARING]												
02319020	REV AND APPR BASE COURSE	10	23MAR09	03APR09	127d	[Gantt bar for 02319020: REV AND APPR BASE COURSE]												
02751020	REV AND APPR CEMENT CONCRETE PAVING	10	23MAR09	03APR09	127d	[Gantt bar for 02751020: REV AND APPR CEMENT CONCRETE PAVING]												
05120020	REV AND APPR STRUCTURAL STEEL	10	23MAR09	03APR09	71d	[Gantt bar for 05120020: REV AND APPR STRUCTURAL STEEL]												
05500020	REV AND APPR METAL FABRICATIONS	10	23MAR09	03APR09	74d	[Gantt bar for 05500020: REV AND APPR METAL FABRICATIONS]												
05700020	REV AND APPR ORNAMENTAL METAL	10	23MAR09	03APR09	59d	[Gantt bar for 05700020: REV AND APPR ORNAMENTAL METAL]												
06105020	REV AND APPR MISC. CARPENTRY	10	23MAR09	03APR09	17d	[Gantt bar for 06105020: REV AND APPR MISC. CARPENTRY]												
06171020	REV AND APPR PREFAB PLYWOOD WEB JOISTS	10	23MAR09	03APR09	22d	[Gantt bar for 06171020: REV AND APPR PREFAB PLYWOOD WEB JOISTS]												
06180020	REV AND APPR GLUED-LAMINATED MEMBERS	10	23MAR09	03APR09	31d	[Gantt bar for 06180020: REV AND APPR GLUED-LAMINATED MEMBERS]												
06200020	REV AND APPR FINISH CARPENTRY	10	23MAR09	03APR09	60d	[Gantt bar for 06200020: REV AND APPR FINISH CARPENTRY]												
06402020	REV AND APPR INTERIOR ARCHITECTURAL	10	23MAR09	03APR09	72d	[Gantt bar for 06402020: REV AND APPR INTERIOR ARCHITECTURAL WOOD]												
07115020	REV AND APPR BITUMINOUS DAMPPROOFING	10	23MAR09	03APR09	166d	[Gantt bar for 07115020: REV AND APPR BITUMINOUS DAMPPROOFING]												
07190020	REV AND APPR WATER REPELLANTS	10	23MAR09	03APR09	166d	[Gantt bar for 07190020: REV AND APPR WATER REPELLANTS]												
07210020	REV AND APPR BUILDING INSULATION	10	23MAR09	03APR09	50d	[Gantt bar for 07210020: REV AND APPR BUILDING INSULATION]												
07511020	REV AND APPR BUILT-UP ASPHALT ROOFING	10	23MAR09	03APR09	49d	[Gantt bar for 07511020: REV AND APPR BUILT-UP ASPHALT ROOFING]												
07572020	REV AND APPR TRAFFIC-BEARING ROOF DECK SURF.	10	23MAR09	03APR09	76d	[Gantt bar for 07572020: REV AND APPR TRAFFIC-BEARING ROOF DECK SURF.]												
07600020	REV AND APPR FLASHING AND SHEET METAL	10	23MAR09	03APR09	46d	[Gantt bar for 07600020: REV AND APPR FLASHING AND SHEET METAL]												
07716020	REV AND APPR ROOF EXPANSION ASSEMBLIES	10	23MAR09	03APR09	166d	[Gantt bar for 07716020: REV AND APPR ROOF EXPANSION ASSEMBLIES]												

- Early bar
- ▲ Early start point
- ▼ Early finish point
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

**PORTALS' WESTERN AVENUE RECOVERY AND WELLNESS CENTER**  
**AMG & ASSOCIATES, INC.**  
**BASELINE CONTRACT SCHEDULE**

PO00



























