

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2009												2010				
						EE	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	UI
Seal Beach Fire Station #48																						
General Requirements																						
		26d6h	26d6h	20FEB09	06JAN10																	
1010	Notice of Award	1d	1d	20FEB09	20FEB09																	
1040	Pre Construction Meeting	1d	1d	23FEB09	23FEB09																	
1050	Administrative Requirements	20d	20d	23FEB09	20MAR09																	
1055	Insurance Requirements	1d	1d	23FEB09	23FEB09																	
1060	Mobilization	15d	15d	31MAR09	21APR09																	
1070	Notice to Proceed	1d	1d	30MAR09 *	31MAR09																	
1080	Pre Construction Photos & Video w City	3d	3d	26MAR09	31MAR09																	
1090	City Pre Construction Meeting with Utilities	1d	1d	20APR09	21APR09																	
1100	General Conditions	200d	200d	30MAR09 *	06JAN10																	
Submittals																						
		31d	31d	20FEB09 A	03APR09																	
Permits																						
		31d	31d	20FEB09 A	03APR09																	
1200	Demo Permit	10d	10d	23MAR09	03APR09																	
1205	Grading Permit	3d	3d	23MAR09	25MAR09																	
1210	Building Permit	3d	3d	23MAR09	25MAR09																	
1220	Fuel Dispensing Station AQMD Permit	15d	15d	20FEB09	12MAR09																	
1230	Trusses Deferred City Submittal	30d	15d	20FEB09 A	12MAR09																	
1240	Fire Sprinkler Permit	30d	15d	20FEB09 A	12MAR09																	
1250	Fire Alarm System Permit	30d	15d	20FEB09 A	12MAR09																	
1260	Generator AQMD Permit	30d	30d	20FEB09	02APR09																	
1270	Plymo Vent AQMD Permit	30d	30d	20FEB09	02APR09																	
1280	Cal/OSHA Permit	10d	10d	20FEB09	05MAR09																	
1290	SWPPS Permit	10d	10d	20FEB09	05MAR09																	
1300	Encrouachment Permit - Minimal	5d	5d	20FEB09	26FEB09																	
1310	Encrouachment Permit - Traffic Control	5d	5d	20FEB09	26FEB09																	
Submittals Preconstruction																						
		15d	15d	20FEB09	12MAR09																	
2010	Construction Schedule	15d	15d	20FEB09	12MAR09																	
2020	Mobilization Plan	15d	15d	20FEB09	12MAR09																	

Start date	20FEB09
Finish date	15JAN10
Data date	20FEB09
Run date	03MAR09
Page number	1A
© Primavera Systems, Inc.	

AMG & Associates
Seal Beach Fire Station #48

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Progress point
- Start milestone point
- Finish milestone point

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2009												2010				
						EE	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	UI
2030	Submittal Register	15d	15d	20FEB09	12MAR09	Submittal Register																
2050	Construction Waste Management	15d	15d	20FEB09	12MAR09	Construction Waste Management																
Submittals Site Work																						
		15d	15d	20FEB09	12MAR09																	
2040	024116 Structure Demolition Schedule	15d	15d	20FEB09	12MAR09	024116 Structure Demolition Schedule																
2105	111200 Parking Control Equipment	15d	15d	20FEB09	12MAR09	111200 Parking Control Equipment																
2110	321216 Cape Seal	15d	15d	20FEB09	12MAR09	321216 Cape Seal																
2120	321313 Concrete Paving	15d	15d	20FEB09	12MAR09	321313 Concrete Paving																
2125	321313 Concrete Paving Joint Sealants	15d	15d	20FEB09	12MAR09	321313 Concrete Paving Joint Sealants																
2150	328400 Irrigation Systems	15d	15d	20FEB09	12MAR09	328400 Irrigation Systems																
2160	329200 Lawns and Grasses	15d	15d	20FEB09	12MAR09	329200 Lawns and Grasses																
2170	329300 Trees, Shrubs and Ground Covers	15d	15d	20FEB09	12MAR09	329300 Trees, Shrubs and Ground Covers																
2180	329400 Soil Preparation	15d	15d	20FEB09	12MAR09	329400 Soil Preparation																
2210	333500 Common Work Results for Utilities	15d	15d	20FEB09	12MAR09	333500 Common Work Results for Utilities																
2490	333500 Traffic Control Plan for Utilities	15d	15d	20FEB09	12MAR09	333500 Traffic Control Plan for Utilities																
2660	Fuel Dispensing Station	15d	15d	20FEB09	12MAR09	Fuel Dispensing Station																
Submittals Building Construction																						
		15d	15d	20FEB09	12MAR09																	
2140	033000 Cast in Place Concrete	15d	15d	20FEB09	12MAR09	033000 Cast in Place Concrete																
2240	042000 Unit Masonry - Product Data	15d	15d	20FEB09	12MAR09	042000 Unit Masonry - Product Data																
2244	042300 Glass Unit Masonry - Product Data	15d	15d	20FEB09	12MAR09	042300 Glass Unit Masonry - Product Data																
2250	047000 Manufactured Masonry - Product Data	15d	15d	20FEB09	12MAR09	047000 Manufactured Masonry - Product Data																
2260	051200 Structural Steel Framing Product Data	15d	15d	20FEB09	12MAR09	051200 Structural Steel Framing Product Data																
2270	061000 Rough Carpentry	15d	15d	20FEB09	12MAR09	061000 Rough Carpentry																
2280	061323 Heavy Timber Construction	15d	15d	20FEB09	12MAR09	061323 Heavy Timber Construction																
2290	061600 Sheathing	15d	15d	20FEB09	12MAR09	061600 Sheathing																
2300	061753 Shop Fabricated Wood Trusses	15d	15d	20FEB09	12MAR09	061753 Shop Fabricated Wood Trusses																
2310	064023 Interior Architechural Woodwork	15d	15d	20FEB09	12MAR09	064023 Interior Architechural Woodwork																
2320	072100 Thermal Insulation	15d	15d	20FEB09	12MAR09	072100 Thermal Insulation																
2330	073216 Concrete Roof Tiles	15d	15d	20FEB09	12MAR09	073216 Concrete Roof Tiles																
2340	075423 Thermoplastic Polyolefin (TPO)	15d	15d	20FEB09	12MAR09	075423 Thermoplastic Polyolefin (TPO) Roofing																
2350	076200 Sheet Metal Flashing and Trim	15d	15d	20FEB09	12MAR09	076200 Sheet Metal Flashing and Trim																
2360	077200 Roof Accessories	15d	15d	20FEB09	12MAR09	077200 Roof Accessories																
2370	079200 Joint Sealants	15d	15d	20FEB09	12MAR09	079200 Joint Sealants																
2380	082123 Laminate Faced Doors	15d	15d	20FEB09	12MAR09	082123 Laminate Faced Doors																
2390	083113 Access Doors and Frames	15d	15d	20FEB09	12MAR09	083113 Access Doors and Frames																

Start date	20FEB09
Finish date	15JAN10
Data date	20FEB09
Run date	03MAR09
Page number	2A
© Primavera Systems, Inc.	

AMG & Associates
Seal Beach Fire Station #48

-  Early bar
-  Progress bar
-  Critical bar
-  Summary bar
-  Progress point
-  Start milestone point
-  Finish milestone point

