

Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2010			2011						2012									
									OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR
<b>New Fire Station 150 - Santa Clarita</b>																											
<b>Project Start-Up</b>																											
01010000	NTP UNDER CONSULTANT SERVICES AGREEMENT	0	0	0	100	19NOV10	A		◆ NTP UNDER CONSULTANT SERVICES AGREEMENT																		
01010010	CONTRACT AWARD	0	0	0	100	08MAR11	A		◆ CONTRACT AWARD																		
01010020	NTP FOR CONSTRUCTION	0	0	0	100	07APR11	A		◆ NTP FOR CONSTRUCTION																		
01500010	MOBILIZATION AND TEMPORARY FACILITIES	6	124	1	93	07APR11	A	03OCT11	3d	▬ MOBILIZATION AND TEMPORARY FACILITIES																	
01010090	GENERAL CONDITIONS	480	177	338	34	07APR11	A	02SEP12	1d	▬ GENERAL CONDITIONS																	
01310030	MONTHLY SCHEDULE UPDATES	480	177	338	34	07APR11	A	02SEP12	1d	▬ MONTHLY SCHEDULE UPDATES																	
<b>Submittals and Procurement</b>																											
<b>Prepare and Submit Submittals</b>																											
02530010	PREP/SUBM SANITARY SEWERAGE	60	2602	0	100	01APR01	A	13APR11	A	▬ PREP/SUBM SANITARY SEWERAGE																	
01310010	PREP/SUBM CONSTRUCTION SCHEDULE	15	100	0	100	22NOV10	A	17APR11	A	▬ PREP/SUBM CONSTRUCTION SCHEDULE																	
01055010	PREP/SUBM SWPPP	20	10	0	100	11JAN11	A	24JAN11	A	▬ PREP/SUBM SWPPP																	
01300010	PREP/SUBM SUBMITTAL LIST AND SCHEDULE	15	10	0	100	11JAN11	A	24JAN11	A	▬ PREP/SUBM SUBMITTAL LIST AND SCHEDULE																	
01370010	PREP/SUBM SCHEDULE OF VALUES	20	12	0	100	11JAN11	A	26JAN11	A	▬ PREP/SUBM SCHEDULE OF VALUES																	
01352010	PREP/SUBM PRELIMINARY LEED SUBMITTALS	60	1	0	100	14MAR11	A	14MAR11	A	▬ PREP/SUBM PRELIMINARY LEED SUBMITTALS																	
01570010	PREP/SUBM ENVIRONMENTAL PROTECTION	60	1	0	100	14MAR11	A	14MAR11	A	▬ PREP/SUBM ENVIRONMENTAL PROTECTION PROGRAM																	
01322010	PREP/SUBM PRE-CONSTRUCTION PHOTOGRAPHS	5	1	0	100	18MAR11	A	18MAR11	A	▬ PREP/SUBM PRE-CONSTRUCTION PHOTOGRAPHS																	
02080010	PREP/SUBM PIPED UTILITIES - BASIC MAT'LS	60	7	0	100	01APR11	A	11APR11	A	▬ PREP/SUBM PIPED UTILITIES - BASIC MAT'LS																	
15145010	PREP/SUBM PLUMBING PIPING SYSTEMS	4	7	0	100	01APR11	A	11APR11	A	▬ PREP/SUBM PLUMBING PIPING SYSTEMS																	
15146010	PREP/SUBM PLUMBING SPECIALTIES	60	7	0	100	01APR11	A	11APR11	A	▬ PREP/SUBM PLUMBING SPECIALTIES																	
15410010	PREP/SUBM PLUMBING FIXTURES	60	7	0	100	01APR11	A	11APR11	A	▬ PREP/SUBM PLUMBING FIXTURES																	
02319010	PREP/SUBM BASE COURSE	90	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM BASE COURSE																	
02630010	PREP/SUBM STORM DRAINAGE SYSTEM	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM STORM DRAINAGE SYSTEM																	
02751010	PREP/SUBM CONCRETE PAVING	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM CONCRETE PAVING																	
02770010	PREP/SUBM SITE CONCRETE WORK	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM SITE CONCRETE WORK																	
03300010	PREP/SUBM CAST-IN-PLACE CONCRETE	40	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM CAST-IN-PLACE CONCRETE																	
16010010	PREP/SUBM BASIC ELECTRICAL REQUIREMENTS	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM BASIC ELECTRICAL REQUIREMENTS																	
16110010	PREP/SUBM CONDUIT	14	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM CONDUIT																	
16112010	PREP/SUBM SURFACE RACEWAY	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM SURFACE RACEWAY																	
16123010	PREP/SUBM ELECTRICAL WIRE AND CABLE	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM ELECTRICAL WIRE AND CABLE																	
16140010	PREP/SUBM WIRING DEVICES	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM WIRING DEVICES																	
16170010	PREP/SUBM GROUNDING AND BONDING	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM GROUNDING AND BONDING																	
16195010	PREP/SUBM ELECTRICAL IDENTIFICATION	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM ELECTRICAL IDENTIFICATION																	
16421010	PREP/SUBM SERVICE ENTRANCE	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM SERVICE ENTRANCE																	
16426010	PREP/SUBM SWITCHBOARDS	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM SWITCHBOARDS																	
16440010	PREP/SUBM DISCONNECT SWITCHES	60	9	0	100	01APR11	A	13APR11	A	▬ PREP/SUBM DISCONNECT SWITCHES																	

- Early bar
- ▲ Early start point
- ▼ Early finish point
- ▬ Progress bar
- Critical bar
- ▬ Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

1A of 17A

**NEW FIRE STATION 150**  
**AMG & ASSOCIATES, INC.**  
**CONTRACT SCHEDULE UPDATE #6 - 1OCT11**  
**ALL ACTIVITIES**

NF06 







Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2010			2011												2012														
									OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV				
16195020	REV/APP ELECTRICAL IDENTIFICATION	14	29	0	100	13APR11 A	23MAY11 A		[Gantt bar for 16195020]																													
16421020	REV/APP SERVICE ENTRANCE	14	29	0	100	13APR11 A	23MAY11 A		[Gantt bar for 16421020]																													
16426020	REV/APP SWITCHBOARDS	14	29	0	100	13APR11 A	23MAY11 A		[Gantt bar for 16426020]																													
16440020	REV/APP DISCONNECT SWITCHES	14	29	0	100	13APR11 A	23MAY11 A		[Gantt bar for 16440020]																													
16470020	REV/APP PANELBOARDS	14	29	0	100	13APR11 A	23MAY11 A		[Gantt bar for 16470020]																													
16480020	REV/APP MOTOR CONTROL	14	29	0	100	13APR11 A	23MAY11 A		[Gantt bar for 16480020]																													
16485020	REV/APP CONTACTORS	14	29	0	100	13APR11 A	23MAY11 A		[Gantt bar for 16485020]																													
16510020	REV/APP LIGHTING FIXTURES	14	29	0	100	13APR11 A	23MAY11 A		[Gantt bar for 16510020]																													
16530020	REV/APP SITE LIGHTING	14	29	0	100	13APR11 A	23MAY11 A		[Gantt bar for 16530020]																													
02530020	REV/APP SANITARY SEWERAGE	14	40	0	100	13APR11 A	08JUN11 A		[Gantt bar for 02530020]																													
02630020	REV/APP STORM DRAINAGE SYSTEM	14	40	0	100	13APR11 A	08JUN11 A		[Gantt bar for 02630020]																													
02751020	REV/APP CONCRETE PAVING	14	63	0	100	13APR11 A	12JUL11 A		[Gantt bar for 02751020]																													
02770020	REV/APP SITE CONCRETE WORK	14	63	0	100	13APR11 A	12JUL11 A		[Gantt bar for 02770020]																													
03300020	REV/APP CAST-IN-PLACE CONCRETE	14	63	0	100	13APR11 A	12JUL11 A		[Gantt bar for 03300020]																													
01310020	REV/APP CONSTRUCTION SCHEDULE	14	29	0	100	17APR11 A	26MAY11 A		[Gantt bar for 01310020]																													
02510020	REV/APP WATER DISTRIBUTION	14	30	0	100	27APR11 A	08JUN11 A		[Gantt bar for 02510020]																													
02764020	REV/APP PAVEMENT JOINT SEALANTS	14	109	1	95	28APR11 A	03OCT11 A	143d	[Gantt bar for 02764020]																													
13930020	REV/APP FIRE SPRINKLER SYSTEMS (COUNTY)	14	17	0	100	29APR11 A	23MAY11 A		[Gantt bar for 13930020]																													
13930050	APP FIRE WATER LATERAL LINE TO COUNTY	14	17	0	100	29APR11 A	23MAY11 A		[Gantt bar for 13930050]																													
10155020	REV/APP TOILET COMPARTMENTS	14	24	0	100	11MAY11 A	14JUN11 A		[Gantt bar for 10155020]																													
10185020	REV/APP SHOWER AND DRESSING	14	24	0	100	11MAY11 A	14JUN11 A		[Gantt bar for 10185020]																													
10801020	REV/APP TOILET AND BATH ACCESSORIES	14	24	0	100	11MAY11 A	14JUN11 A		[Gantt bar for 10801020]																													
10503020	REV/APP TURNOUT GEAR STORAGE SYSTEMS	14	33	0	100	11MAY11 A	27JUN11 A		[Gantt bar for 10503020]																													
15851020	REV/APP VEHICLE EXHAUST SYSTEM	14	14	0	100	12MAY11 A	01JUN11 A		[Gantt bar for 15851020]																													
15010020	REV/APP BASIC MECHANICAL REQUIREMENTS	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15010020]																													
15050020	REV/APP VIBRATION ISOLATION	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15050020]																													
15075020	REV/APP MECHANICAL IDENTIFICATION	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15075020]																													
15086020	REV/APP DUCT INSULATION	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15086020]																													
15186020	REV/APP REFRIGERANT PIPING	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15186020]																													
15212020	REV/APP COMPRESSED AIR SYSTEM	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15212020]																													
15671020	REV/APP AIR COOLED CONDENSING UNITS	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15671020]																													
15731020	REV/APP SMALL SPLIT-SYSTEM H AND C	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15731020]																													
15735020	REV/APP PACKAGED ROOFTOP AC UNITS	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15735020]																													
15810020	REV/APP DUCTS	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15810020]																													
15835020	REV/APP POWER VENTILATORS	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15835020]																													
15840020	REV/APP AIR TERMINAL UNITS	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15840020]																													
15850020	REV/APP AIR OUTLETS AND INLETS	14	26	0	100	12MAY11 A	17JUN11 A		[Gantt bar for 15850020]																													
05310020	REV/APP STEEL DECK	14	15	0	100	27MAY11 A	17JUN11 A		[Gantt bar for 05310020]																													

- Early bar
- ▲ Early start point
- ▼ Early finish point
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

5A of 17A

**NEW FIRE STATION 150**  
**AMG & ASSOCIATES, INC.**  
**CONTRACT SCHEDULE UPDATE #6 - 1OCT11**  
**ALL ACTIVITIES**

NF06







Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2010												2011												2012														
									OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
11140030	REV/APP FUEL STORAGE TANK (BLDG DEPT)	14	0	14	0	26OCT11	14NOV11	18d	▶ REV/APP FUEL STORAGE TANK (BLDG DEPT)																																						
16721030	REV/APP FIRE ALARM SYSTEM (BLDG. DEPT)	14	0	14	0	26OCT11	14NOV11	42d	▶ REV/APP FIRE ALARM SYSTEM (BLDG. DEPT)																																						
<b>Material Procurement</b>																																															
05120030	FAB & DELIVER STRUCTURAL STEEL	20	21	0	100	23JUN11 A	22JUL11 A		▶ FAB & DELIVER STRUCTURAL STEEL																																						
05310030	FAB & DELIVER STEEL DECK	20	8	0	100	13JUL11 A	22JUL11 A		▶ FAB & DELIVER STEEL DECK																																						
16426030	FAB & DELIVER SWITCHBOARDS	40	23	16	60	30AUG11 A	24OCT11	91d	▶ FAB & DELIVER SWITCHBOARDS																																						
16630030	FAB & DELIVER TRANSFER SWITCHES	40	23	16	60	30AUG11 A	24OCT11	91d	▶ FAB & DELIVER TRANSFER SWITCHES																																						
16620040	FAB & DELIVER PACKAGED ENGINE GENERATOR	100	23	76	24	30AUG11 A	09FEB12	51d	▶ FAB & DELIVER PACKAGED ENGINE GENERATOR																																						
06185030	FAB & DELIVER GLUE LAM BEAMS	20	15	5	75	12SEP11 A	07OCT11	3d	▶ FAB & DELIVER GLUE LAM BEAMS																																						
06100080	FAB & DELIVER WOOD TRUSSES	20	5	15	25	26SEP11 A	21OCT11	-3d	▶ FAB & DELIVER WOOD TRUSSES																																						
05500030	FAB & DELIVER METAL FABRICATIONS	20	0	20	0	03OCT11	28OCT11	130d	▶ FAB & DELIVER METAL FABRICATIONS																																						
04810030	FAB & DELIVER UNIT MASONRY ASSEMBLIES	40	0	40	0	03OCT11	29NOV11	50d	▶ FAB & DELIVER UNIT MASONRY ASSEMBLIES																																						
15735030	FAB & DELIVER PACKAGED ROOFTOP AC UNITS	40	0	40	0	03OCT11	29NOV11	19d	▶ FAB & DELIVER PACKAGED ROOFTOP AC UNITS																																						
16421030	FAB & DELIVER SERVICE ENTRANCE	40	0	40	0	03OCT11	29NOV11	67d	▶ FAB & DELIVER SERVICE ENTRANCE																																						
15851030	FAB & DELIVER VEHICLE EXHAUST SYSTEM	60	0	60	0	03OCT11	28DEC11	71d	▶ FAB & DELIVER VEHICLE EXHAUST SYSTEM																																						
11400030	FAB & DELIVER FOOD SERVICE EQUIPMENT	60	0	60	0	12OCT11	09JAN12	81d	▶ FAB & DELIVER FOOD SERVICE EQUIPMENT																																						
13980040	FAB & DELIVER FIRE HOSE TOWER	80	0	80	0	21OCT11	16FEB12	56d	▶ FAB & DELIVER FIRE HOSE TOWER																																						
02826030	FAB & DELIVER METAL FENCES AND GATES	20	0	20	0	26OCT11	22NOV11	109d	▶ FAB & DELIVER METAL FENCES AND GATES																																						
02870030	FAB & DELIVER SITE FURNISHING	20	0	20	0	26OCT11	22NOV11	112d	▶ FAB & DELIVER SITE FURNISHING																																						
06400030	FAB & DELIVER PLASTIC LAMINATE CASEWORK	60	0	60	0	26OCT11	23JAN12	66d	▶ FAB & DELIVER PLASTIC LAMINATE CASEWORK																																						
06615030	FAB & DELIVER SOLID SURFACE COUNTERTOPS	60	0	60	0	26OCT11	23JAN12	66d	▶ FAB & DELIVER SOLID SURFACE COUNTERTOPS																																						
11140040	FAB & DELIVER FUEL STORAGE TANK	90	0	90	0	15NOV11	26MAR12	18d	▶ FAB & DELIVER FUEL STORAGE TANK																																						
<b>Construction</b>																																															
<b>Sitework</b>																																															
<b>Site Grading and Utilities</b>																																															
01055110	INSTALL SITE BMPs	2	1	0	100	08APR11 A	08APR11 A		▶ INSTALL SITE BMPs																																						
02310110	SITE ROUGH GRADING	10	4	0	100	12APR11 A	15APR11 A		▶ SITE ROUGH GRADING																																						
02318120	EXCAVATE FOR SITE SEWER LINES & CLARIFIER	2	20	0	100	28APR11 A	25MAY11 A		▶ EXCAVATE FOR SITE SEWER LINES & CLARIFIER																																						
02530110	SITE SEWER LINES	3	19	0	100	29APR11 A	25MAY11 A		▶ SITE SEWER LINES																																						
02318130	EXCAVATE FOR STORM DRAIN SYSTEM	3	36	0	100	05MAY11 A	24JUN11 A		▶ EXCAVATE FOR STORM DRAIN SYSTEM																																						
02630115	INSTALL SITE STORM DRAIN LINES	11	21	0	100	06MAY11 A	06JUN11 A		▶ INSTALL SITE STORM DRAIN LINES																																						
02318135	BACKFILL AND COMPACT FOR STORM DRAIN	3	34	0	100	06MAY11 A	23JUN11 A		▶ BACKFILL AND COMPACT FOR STORM DRAIN SYSTEM																																						
02530120	INSTALL SAND/OIL CLARIFIER	2	2	0	100	24MAY11 A	25MAY11 A		▶ INSTALL SAND/OIL CLARIFIER																																						
02318125	BACKFILL & COMP FOR SITE SEWER LINES & CLARIFIER	2	3	0	100	24MAY11 A	26MAY11 A		▶ BACKFILL & COMP FOR SITE SEWER LINES & CLARIFIER																																						
CO02	CHANGE ORDER 02 TELEPHONE SERVICE	1	8	0	100	09JUN11 A	20JUN11 A		▶ CHANGE ORDER 02 TELEPHONE SERVICE																																						
16110150	SITE ELECTRICAL	8	15	0	100	13JUN11 A	01JUL11 A		▶ SITE ELECTRICAL																																						
02630150	INSTALL FILTERRA UNITS	3	3	0	100	22JUN11 A	24JUN11 A		▶ INSTALL FILTERRA UNITS																																						
02630110	INSTALL CATCH BASINS AND MANHOLE	3	70	2	20	23JUN11 A	04OCT11	60d	▶ INSTALL CATCH BASINS AND MANHOLE																																						

- Early bar
- ▲ Early start point
- ▼ Early finish point
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

8A of 17A

**NEW FIRE STATION 150**  
**AMG & ASSOCIATES, INC.**  
**CONTRACT SCHEDULE UPDATE #6 - 1OCT11**  
**ALL ACTIVITIES**

NF06



















