

Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011																				
									JUN				JUL				AUG				SEP				OCT				
NEW TECHNOLOGY HIGH SCHOOL									30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10	17
PHASE 1 - MOBILIZATION																													
01010001	MILESTONE #1 - NOTICE TO PROCEED	0	0	0	0	14JUN11 *		0	◆ MILESTONE #1 - NOTICE TO PROCEED																				
01500017	SITE FENCING	1	0	1	0	14JUN11	14JUN11	0	▶ SITE FENCING																				
01500018	SET-UP SITE OFFICES	9	0	9	0	14JUN11	24JUN11	0	▶ SET-UP SITE OFFICES																				
01500110	MOBILIZATION	9	0	9	0	14JUN11	24JUN11	0	▶ MOBILIZATION																				
01500020	FABRICATE AND INSTALL PROJECT SIGNS	14	0	14	0	14JUN11	01JUL11	0	▶ FABRICATE AND INSTALL PROJECT SIGNS																				
0101001A	MILESTONE #1A - TEMP FENCE COMPLETE	0	0	0	0		14JUN11	0	◆ MILESTONE #1A - TEMP FENCE COMPLETE																				
0101001C	MILESTONE #1C - SITE OFFICES SET-UP	0	0	0	0		24JUN11	0	◆ MILESTONE #1C - SITE OFFICES SET-UP																				
0101001G	MILESTONE #1G - PROJECT SIGNS	0	0	0	0		01JUL11	3d	◆ MILESTONE #1G - PROJECT SIGNS INSTALLED																				
PHASE 1A - SUBMITTALS																													
01500SU	PREPARE AND SUBMIT LOGISTICS PLAN	5	0	5	0	14JUN11	20JUN11	36d	▶ PREPARE AND SUBMIT LOGISTICS PLAN																				
02510SU	PREPARE AND SUBMIT SITE WATER	5	0	5	0	14JUN11	20JUN11	5d	▶ PREPARE AND SUBMIT SITE WATER DISTRIBUTION																				
02530SU	PREPARE AND SUBMIT SITE SANITARY	5	0	5	0	14JUN11	20JUN11	5d	▶ PREPARE AND SUBMIT SITE SANITARY SEWER																				
03100SU	PREPARE AND SUBMIT CONCRETE FORMS	5	0	5	0	14JUN11	20JUN11	17d	▶ PREPARE AND SUBMIT CONCRETE FORMS																				
03200SU	PREPARE AND SUBMIT CONCRETE	5	0	5	0	14JUN11	20JUN11	13d	▶ PREPARE AND SUBMIT CONCRETE REINFORCEMENT																				
03300SU	PREPARE AND SUBMIT CAST IN PLACE	5	0	5	0	14JUN11	20JUN11	15d	▶ PREPARE AND SUBMIT CAST IN PLACE CONCRETE																				
05120SU	PREPARE AND SUBMIT STRUCTURAL STEEL	5	0	5	0	14JUN11	20JUN11	4d	▶ PREPARE AND SUBMIT STRUCTURAL STEEL SHOPS																				
05300SU	PREPARE AND SUBMIT METAL DECKING	5	0	5	0	14JUN11	20JUN11	13d	▶ PREPARE AND SUBMIT METAL DECKING																				
05410SU	PREPARE AND SUBMIT LOAD BEARING	5	0	5	0	14JUN11	20JUN11	15d	▶ PREPARE AND SUBMIT LOAD BEARING METAL STUDS																				
07120SU	PREPARE AND SUBMIT WATERPROOFING	5	0	5	0	14JUN11	20JUN11	15d	▶ PREPARE AND SUBMIT WATERPROOFING																				
09100SU	PREPARE AND SUBMIT METAL SUPPORT	5	0	5	0	14JUN11	20JUN11	15d	▶ PREPARE AND SUBMIT METAL SUPPORT ASSEMBLY																				
13280SU	PREPARE AND SUBMIT ASBESTOS	5	0	5	0	14JUN11	20JUN11	0	▶ PREPARE AND SUBMIT ASBESTOS ABATEMENT																				
13282SU	PREPARE AND SUBMIT LEAD ABATEMENT	5	0	5	0	14JUN11	20JUN11	0	▶ PREPARE AND SUBMIT LEAD ABATEMENT																				
13614SU	PREPARE AND SUBMIT ABATEMENT OF	5	0	5	0	14JUN11	20JUN11	0	▶ PREPARE AND SUBMIT ABATEMENT OF HAZARDOUS																				
15400SU	PREPARE AND SUBMIT PLUMBING	5	0	5	0	14JUN11	20JUN11	9d	▶ PREPARE AND SUBMIT PLUMBING																				
15700SU	PREPARE AND SUBMIT HVAC EQUIPMENT	5	0	5	0	14JUN11	20JUN11	18d	▶ PREPARE AND SUBMIT HVAC EQUIPMENT																				

Start date	14JUN11	█	Early bar
Finish date	20SEP11	▲	Early start point
Data date	14JUN11	▼	Early finish point
Run date	13JUN11	█	Progress bar
Page number	1A	█	Critical bar
		—	Summary bar
		◆	Start milestone point
		◆	Finish milestone point
© Primavera Systems, Inc.			

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011																					
									JUN	JUL	AUG	SEP	OCT																	
15800SU	PREPARE AND SUBMIT AIR DISTRIBUTION	5	0	5	0	14JUN11	20JUN11	13d	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10	17	PREPARE AND SUBMIT AIR DISTRIBUTION
15870SU	PREPARE AND SUBMIT KITCHEN HOOD	5	0	5	0	14JUN11	20JUN11	4d																						PREPARE AND SUBMIT KITCHEN HOOD SUPPRESSIO
16130SU	PREPARE AND SUBMIT RACEWAYS	5	0	5	0	14JUN11	20JUN11	8d																						PREPARE AND SUBMIT RACEWAYS
16715SU	PREPARE AND SUBMIT FIRE ALARM SYSTEM	5	0	5	0	14JUN11	20JUN11	4d																						PREPARE AND SUBMIT FIRE ALARM SYSTEM
01360SU	PREPARE AND SUBMIT PRELIMINARY	6	0	6	0	14JUN11	21JUN11	0																						PREPARE AND SUBMIT PRELIMINARY BASELINE SC
02630SU	PREPARE AND SUBMIT STORM DRAINAGE	10	0	10	0	14JUN11	27JUN11	12d																						PREPARE AND SUBMIT STORM DRAINAGE SYST
02900SU	PREPARE AND SUBMIT PLANTING	10	0	10	0	14JUN11	27JUN11	28d																						PREPARE AND SUBMIT PLANTING
06100SU	PREPARE AND SUBMIT ROUGH CARPENTRY	10	0	10	0	14JUN11	27JUN11	8d																						PREPARE AND SUBMIT ROUGH CARPENTRY
07210SU	PREPARE AND SUBMIT BUILDING	10	0	10	0	14JUN11	27JUN11	18d																						PREPARE AND SUBMIT BUILDING INSULATION
07220SU	PREPARE AND SUBMIT ROOF AND DECK	10	0	10	0	14JUN11	27JUN11	8d																						PREPARE AND SUBMIT ROOF AND DECK INSULA
07552SU	PREPARE AND SUBMIT SBS MODIF BIT.	10	0	10	0	14JUN11	27JUN11	10d																						PREPARE AND SUBMIT SBS MODIF BIT. ROOFING
07600SU	PREPARE AND SUBMIT FLASHING AND	10	0	10	0	14JUN11	27JUN11	13d																						PREPARE AND SUBMIT FLASHING AND SHEET M
07920SU	PREPARE AND SUBMIT JOINT SEALANTS	10	0	10	0	14JUN11	27JUN11	13d																						PREPARE AND SUBMIT JOINT SEALANTS
09250SU	PREPARE AND SUBMIT GYPSUM BOARD	10	0	10	0	14JUN11	27JUN11	9d																						PREPARE AND SUBMIT GYPSUM BOARD
09300SU	PREPARE AND SUBMIT TILE	10	0	10	0	14JUN11	27JUN11	23d																						PREPARE AND SUBMIT TILE
09658SU	PREPARE AND SUBMIT RUBBER BASE	10	0	10	0	14JUN11	27JUN11	30d																						PREPARE AND SUBMIT RUBBER BASE
15050SU	PREPARE AND SUBMIT MECHANICAL	10	0	10	0	14JUN11	27JUN11	6d																						PREPARE AND SUBMIT MECHANICAL
01050SU	PREPARE AND SUBMIT SCHEDULE OF	14	0	14	0	14JUN11	01JUL11	0																						PREPARE AND SUBMIT SCHEDULE OF VALUES
01300SU	PREPARE AND SUBMIT SUBMITTAL LOG	14	0	14	0	14JUN11	01JUL11	0																						PREPARE AND SUBMIT SUBMITTAL LOG
01330SU	PREPARE AND SUBMIT SWPPP	14	0	14	0	14JUN11	01JUL11	0																						PREPARE AND SUBMIT SWPPP
02770SU	PREPARE AND SUBMIT SITE CONCRETE	15	0	15	0	14JUN11	05JUL11	3d																						PREPARE AND SUBMIT SITE CONCRETE
08311SU	PREPARE AND SUBMIT ACCESS PANELS	15	0	15	0	14JUN11	05JUL11	13d																						PREPARE AND SUBMIT ACCESS PANELS
09900SU	PREPARE AND SUBMIT PAINT	15	0	15	0	14JUN11	05JUL11	13d																						PREPARE AND SUBMIT PAINT
15080SU	PREPARE AND SUBMIT MECHANICAL	15	0	15	0	14JUN11	05JUL11	7d																						PREPARE AND SUBMIT MECHANICAL INSULA
16050SU	PREPARE AND SUBMIT ELECTRICAL	15	0	15	0	14JUN11	05JUL11	7d																						PREPARE AND SUBMIT ELECTRICAL
16060SU	PREPARE AND SUBMIT GROUNDING AND	15	0	15	0	14JUN11	05JUL11	7d																						PREPARE AND SUBMIT GROUNDING AND BO
01360SU1	PREPARE AND SUBMIT BASELINE	18	0	18	0	14JUN11	08JUL11	0																						PREPARE AND SUBMIT BASELINE SCHEDULE

Start date	14JUN11	█	Early bar
Finish date	20SEP11	▲	Early start point
Data date	14JUN11	▼	Early finish point
Run date	13JUN11	█	Progress bar
Page number	2A	█	Critical bar
		—	Summary bar
		◆	Start milestone point
		◆	Finish milestone point

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011																								
									JUN					JUL					AUG					SEP					OCT				
									30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10	17				
02711SU	PREPARE AND SUBMIT BITUMINOUS	22	0	22	0	14JUN11	14JUL11	0	[Gantt bar: red, from 14JUN11 to 14JUL11]																								
02786SU	PREPARE AND SUBMIT SEAL FOR	22	0	22	0	14JUN11	14JUL11	0	[Gantt bar: red, from 14JUN11 to 14JUL11]																								
02788SU	PREPARE AND SUBMIT PAVEMENT	22	0	22	0	14JUN11	14JUL11	0	[Gantt bar: red, from 14JUN11 to 14JUL11]																								
02821SU	PREPARE AND SUBMIT CHAIN LINK FENCES	22	0	22	0	14JUN11	14JUL11	1d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
02875SU	PREPARE AND SUBMIT PRE-ENGINEERED	22	0	22	0	14JUN11	14JUL11	17d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
05500SU	PREPARE AND SUBMIT METAL FABRICATION	22	0	22	0	14JUN11	14JUL11	1d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
05500SU1	PREPARE AND SUBMIT ADA HANDRAIL SHOP	22	0	22	0	14JUN11	14JUL11	17d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
07130SU	PREPARE AND SUBMIT SHEET	22	0	22	0	14JUN11	14JUL11	36d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
07410SU	PREPARE AND SUBMIT METAL WALL	22	0	22	0	14JUN11	14JUL11	16d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
08110SU	PREPARE AND SUBMIT HOLLOW METAL	22	0	22	0	14JUN11	14JUL11	16d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
08710SU	PREPARE AND SUBMIT DOOR HARDWARE	22	0	22	0	14JUN11	14JUL11	16d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
09220SU	PREPARE AND SUBMIT PLASTER AND LATH	22	0	22	0	14JUN11	14JUL11	0	[Gantt bar: red, from 14JUN11 to 14JUL11]																								
09681SU	PREPARE AND SUBMIT CARPET	22	0	22	0	14JUN11	14JUL11	17d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
10170SU	PREPARE AND SUBMIT TOILET	22	0	22	0	14JUN11	14JUL11	16d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
10350SU	PREPARE AND SUBMIT FLAGPOLES	22	0	22	0	14JUN11	14JUL11	18d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
10400SU	PREPARE AND SUBMIT IDENTIFICATION	22	0	22	0	14JUN11	14JUL11	12d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
10810SU	PREPARE AND SUBMIT TOILET	22	0	22	0	14JUN11	14JUL11	16d	[Gantt bar: green, from 14JUN11 to 14JUL11]																								
16120SU	PREPARE AND SUBMIT LOW VOLTAGE	22	0	22	0	14JUN11	14JUL11	0	[Gantt bar: red, from 14JUN11 to 14JUL11]																								
16445SU	PREPARE AND SUBMIT PANELBOARDS	22	0	22	0	14JUN11	14JUL11	0	[Gantt bar: red, from 14JUN11 to 14JUL11]																								
16500SU	PREPARE AND SUBMIT LIGHTING	22	0	22	0	14JUN11	14JUL11	0	[Gantt bar: red, from 14JUN11 to 14JUL11]																								
16515SU	PREPARE AND SUBMIT LIGHTING CONTROL	22	0	22	0	14JUN11	14JUL11	0	[Gantt bar: red, from 14JUN11 to 14JUL11]																								
01500RE	REVIEW AND APPROVE LOGISTICS PLAN	16	0	16	0	21JUN11	06JUL11	51d	[Gantt bar: green, from 21JUN11 to 06JUL11]																								
02510RE	REVIEW AND APPROVE SITE WATER	16	0	16	0	21JUN11	06JUL11	7d	[Gantt bar: green, from 21JUN11 to 06JUL11]																								
02530RE	REVIEW AND APPROVE SITE SANITARY	16	0	16	0	21JUN11	06JUL11	7d	[Gantt bar: green, from 21JUN11 to 06JUL11]																								
03100RE	REVIEW AND APPROVE CONCRETE FORMS	16	0	16	0	21JUN11	06JUL11	25d	[Gantt bar: green, from 21JUN11 to 06JUL11]																								
03200RE	REVIEW AND APPROVE CONCRETE	16	0	16	0	21JUN11	06JUL11	19d	[Gantt bar: green, from 21JUN11 to 06JUL11]																								
03300RE	REVIEW AND APPROVE CAST IN PLACE	16	0	16	0	21JUN11	06JUL11	22d	[Gantt bar: green, from 21JUN11 to 06JUL11]																								

Start date	14JUN11	█	Early bar
Finish date	20SEP11	▲	Early start point
Data date	14JUN11	▼	Early finish point
Run date	13JUN11		Progress bar
Page number	3A		Critical bar
			Summary bar
		◆	Start milestone point
		◆	Finish milestone point
© Primavera Systems, Inc.			

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011																	
									JUN 30	JUN 06	JUN 13	JUN 20	JUN 27	JUN 04	JUN 11	JUN 18	JUN 25	JUL 01	JUL 08	JUL 15	JUL 22	JUL 29	AUG 05	AUG 12	AUG 19	AUG 26
05120RE	REVIEW AND APPROVE STRUCTURAL STEEL	16	0	16	0	21JUN11	06JUL11	6d	[Gantt bar from JUN 21 to JUL 06]																	
05300RE	REVIEW AND APPROVE METAL DECKING	16	0	16	0	21JUN11	06JUL11	18d	[Gantt bar from JUN 21 to JUL 09]																	
05410RE	REVIEW AND APPROVE LOAD BEARING	16	0	16	0	21JUN11	06JUL11	22d	[Gantt bar from JUN 21 to JUL 13]																	
07120RE	REVIEW AND APPROVE WATERPROOFING	16	0	16	0	21JUN11	06JUL11	22d	[Gantt bar from JUN 21 to JUL 13]																	
09100RE	REVIEW AND APPROVE METAL SUPPORT	16	0	16	0	21JUN11	06JUL11	22d	[Gantt bar from JUN 21 to JUL 13]																	
13280RE	REVIEW AND APPROVE ASBESTOS	16	0	16	0	21JUN11	06JUL11	0	[Gantt bar from JUN 21 to JUL 06]																	
13282RE	REVIEW AND APPROVE LEAD ABATEMENT	16	0	16	0	21JUN11	06JUL11	0	[Gantt bar from JUN 21 to JUL 06]																	
13614RE	REVIEW AND APPROVE ABATEMENT OF	16	0	16	0	21JUN11	06JUL11	0	[Gantt bar from JUN 21 to JUL 06]																	
15400RE	REVIEW AND APPROVE PLUMBING	18	0	18	0	21JUN11	08JUL11	13d	[Gantt bar from JUN 21 to JUL 04]																	
15700RE	REVIEW AND APPROVE HVAC EQUIPMENT	18	0	18	0	21JUN11	08JUL11	25d	[Gantt bar from JUN 21 to JUL 16]																	
15800RE	REVIEW AND APPROVE AIR DISTRIBUTION	18	0	18	0	21JUN11	08JUL11	20d	[Gantt bar from JUN 21 to JUL 11]																	
15870RE	REVIEW AND APPROVE KITCHEN HOOD	18	0	18	0	21JUN11	08JUL11	5d	[Gantt bar from JUN 21 to JUL 26]																	
16130RE	REVIEW AND APPROVE RACEWAYS	18	0	18	0	21JUN11	08JUL11	10d	[Gantt bar from JUN 21 to JUL 31]																	
16715RE	REVIEW AND APPROVE FIRE ALARM	18	0	18	0	21JUN11	08JUL11	5d	[Gantt bar from JUN 21 to JUL 26]																	
0101001B	MILESTONE #1B - SUBMIT NTP1 SCHEDULE	0	0	0	0		21JUN11	0	[Milestone diamond at JUN 21]																	
01360RE	REVIEW AND APPROVE PRELIMINARY	16	0	16	0	22JUN11	07JUL11	42d	[Gantt bar from JUN 22 to JUL 03]																	
02630RE	REVIEW AND APPROVE STORM DRAINAGE	16	0	16	0	28JUN11	13JUL11	36d	[Gantt bar from JUN 28 to JUL 03]																	
02900RE	REVIEW AND APPROVE PLANTING	16	0	16	0	28JUN11	13JUL11	41d	[Gantt bar from JUN 28 to JUL 08]																	
06100RE	REVIEW AND APPROVE ROUGH CARPENTRY	16	0	16	0	28JUN11	13JUL11	11d	[Gantt bar from JUN 28 to JUL 09]																	
07210RE	REVIEW AND APPROVE BUILDING	16	0	16	0	28JUN11	13JUL11	25d	[Gantt bar from JUN 28 to JUL 13]																	
07220RE	REVIEW AND APPROVE ROOF AND DECK	16	0	16	0	28JUN11	13JUL11	13d	[Gantt bar from JUN 28 to JUL 11]																	
07552RE	REVIEW AND APPROVE SBS MODIF BIT.	16	0	16	0	28JUN11	13JUL11	15d	[Gantt bar from JUN 28 to JUL 13]																	
07600RE	REVIEW AND APPROVE FLASHING AND	16	0	16	0	28JUN11	13JUL11	19d	[Gantt bar from JUN 28 to JUL 17]																	
07920RE	REVIEW AND APPROVE JOINT SEALANTS	16	0	16	0	28JUN11	13JUL11	18d	[Gantt bar from JUN 28 to JUL 15]																	
09250RE	REVIEW AND APPROVE GYPSUM BOARD	16	0	16	0	28JUN11	13JUL11	14d	[Gantt bar from JUN 28 to JUL 12]																	
09300RE	REVIEW AND APPROVE TILE	16	0	16	0	28JUN11	13JUL11	33d	[Gantt bar from JUN 28 to JUL 06]																	
09658RE	REVIEW AND APPROVE RUBBER BASE	16	0	16	0	28JUN11	13JUL11	43d	[Gantt bar from JUN 28 to JUL 10]																	

Start date	14JUN11		Early bar
Finish date	20SEP11		Early start point
Data date	14JUN11		Early finish point
Run date	13JUN11		Progress bar
Page number	4A		Critical bar
			Summary bar
			Start milestone point
			Finish milestone point
© Primavera Systems, Inc.			

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011														
									JUN 30	JUN 06	JUN 13	JUN 20	JUN 27	JUL 04	JUL 11	JUL 18	JUL 25	AUG 01	AUG 08	AUG 15	AUG 22	AUG 29	SEP 05
15050RE	REVIEW AND APPROVE MECHANICAL	18	0	18	0	28JUN11	15JUL11	9d	REVIEW AND APPROVE MECHANICAL														
0101001E	MILESTONE #1E - SUBMIT DIVISION 00 AND	0	0	0	0		01JUL11	3d	MILESTONE #1E - SUBMIT DIVISION 00 AND 01 S														
0101001F	MILESTONE #1F - COMPLETE ALL	0	0	0	0		01JUL11	3d	MILESTONE #1F - COMPLETE ALL PRE-CONSTR														
01050RE	REVIEW AND APPROVE SCHEDULE OF	16	0	16	0	02JUL11	17JUL11	40d	REVIEW AND APPROVE SCHEDULE OF V														
01300RE	REVIEW AND APPROVE SUBMITTAL LOG	16	0	16	0	02JUL11	17JUL11	40d	REVIEW AND APPROVE SUBMITTAL LOG														
01330RE	REVIEW AND APPROVE SWPPP	16	0	16	0	02JUL11	17JUL11	40d	REVIEW AND APPROVE SWPPP														
02770RE	REVIEW AND APPROVE SITE CONCRETE	16	0	16	0	06JUL11	21JUL11	5d	REVIEW AND APPROVE SITE CONCRE														
08311RE	REVIEW AND APPROVE ACCESS PANELS	16	0	16	0	06JUL11	21JUL11	18d	REVIEW AND APPROVE ACCESS PANE														
09900RE	REVIEW AND APPROVE PAINT	16	0	16	0	06JUL11	21JUL11	19d	REVIEW AND APPROVE PAINT														
15080RE	REVIEW AND APPROVE MECHANICAL	18	0	18	0	06JUL11	23JUL11	10d	REVIEW AND APPROVE MECHANICAL														
16050RE	REVIEW AND APPROVE ELECTRICAL	18	0	18	0	06JUL11	23JUL11	24d	REVIEW AND APPROVE ELECTRICAL														
16060RE	REVIEW AND APPROVE GROUNDING AND	18	0	18	0	06JUL11	23JUL11	9d	REVIEW AND APPROVE GROUNDING														
05120FA	FABRICATE STRUCTURAL STEEL	5	0	5	0	07JUL11	13JUL11	4d	FABRICATE STRUCTURAL STEEL														
0101001D	MILESTONE #1D - SUBMIT BASELINE	0	0	0	0		08JUL11	1d	MILESTONE #1D - SUBMIT BASELINE SCHED														
01360RE1	REVIEW AND APPROVE BASELINE	16	0	16	0	09JUL11	24JUL11	25d	REVIEW AND APPROVE BASELINE SC														
0101003	MILESTONE #3 - FINISH ALL INITIAL	0	0	0	0		14JUL11	0	MILESTONE #3 - FINISH ALL INITIAL SUBM														
02711RE	REVIEW AND APPROVE BITUMINOUS	16	0	16	0	15JUL11	30JUL11	52d	REVIEW AND APPROVE BITUMINO														
02786RE	REVIEW AND APPROVE SEAL FOR	16	0	16	0	15JUL11	30JUL11	52d	REVIEW AND APPROVE SEAL FOR														
02788RE	REVIEW AND APPROVE PAVEMENT	16	0	16	0	15JUL11	30JUL11	5d	REVIEW AND APPROVE PAVEMENT														
02821RE	REVIEW AND APPROVE CHAIN LINK FENCES	16	0	16	0	15JUL11	30JUL11	1d	REVIEW AND APPROVE CHAIN LIN														
02875RE	REVIEW AND APPROVE PRE-ENGINEERED	16	0	16	0	15JUL11	30JUL11	25d	REVIEW AND APPROVE PRE-ENGI														
05500RE	REVIEW AND APPROVE METAL	16	0	16	0	15JUL11	30JUL11	1d	REVIEW AND APPROVE METAL FA														
05500RE1	REVIEW AND APPROVE ADA HANDRAIL	16	0	16	0	15JUL11	30JUL11	25d	REVIEW AND APPROVE ADA HAND														
07130RE	REVIEW AND APPROVE SHEET	16	0	16	0	15JUL11	30JUL11	52d	REVIEW AND APPROVE SHEET WA														
07410RE	REVIEW AND APPROVE METAL WALL	16	0	16	0	15JUL11	30JUL11	24d	REVIEW AND APPROVE METAL WA														
09220RE	REVIEW AND APPROVE PLASTER AND LATH	16	0	16	0	15JUL11	30JUL11	52d	REVIEW AND APPROVE PLASTER														
09681RE	REVIEW AND APPROVE CARPET	16	0	16	0	15JUL11	30JUL11	25d	REVIEW AND APPROVE CARPET														

Start date	14JUN11	 	Early bar
Finish date	20SEP11	▲	Early start point
Data date	14JUN11	▼	Early finish point
Run date	13JUN11	 	Progress bar
Page number	5A	 	Critical bar
		 	Summary bar
		◆	Start milestone point
		◆	Finish milestone point
© Primavera Systems, Inc.			

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011																								
									JUN					JUL					AUG					SEP					OCT				
									30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10	17				
01010002	MILESTONE #2 - ALL DEMOLITION COMPLETE	0	0	0	0		01JUL11	3d	▶ MILESTONE #2 - ALL DEMOLITION COMPLETE																								
01010004	MILESTONE #4 - RESTROOMS/KITCHEN	0	0	0	0		26JUL11	3d	▶ MILESTONE #4 - RESTROOMS/KITCHEN																								
01010006	MILESTONE #6 -	0	0	0	0		02AUG11	16d	▶ MILESTONE #6 - SIGNAGE/SHADE																								
01700810	AMG CLEANING AND PUNCHLIST	5	0	5	0	22AUG11	26AUG11	0	▶ AMG CLEANING AND P																								
01700710	AMG PRE-SUBSTANTIAL COMPLETION	0	0	0	0		26AUG11	0	▶ AMG PRE-SUBSTANTIA																								
01360010	RAIN DAY ALLOWANCE	0	0	0	0	27AUG11	26AUG11	1d	▶ RAIN DAY ALLOWANCE																								
SITWORK																																	
01010005	MILESTONE #5 - SITWORK COMPLETE	0	0	0	0		08AUG11	0	▶ MILESTONE #5 - SITWORK CO																								
PARKING LOT																																	
02221110	DEMO CHAIN LINK FENCE AND GATES	1	0	1	0	15JUN11	15JUN11	10d	▶ DEMO CHAIN LINK FENCE AND GATES																								
02221112	DEMO STEEL FENCING AND GATES	1	0	1	0	15JUN11	15JUN11	10d	▶ DEMO STEEL FENCING AND GATES																								
02221111	SAWCUT/DEMO CONCRETE PAVING	2	0	2	0	16JUN11	17JUN11	10d	▶ SAWCUT/DEMO CONCRETE PAVING																								
02510110	SITE PLUMBING LINES	3	0	3	0	07JUL11	11JUL11	5d	▶ SITE PLUMBING LINES																								
16130110	SITE UNDERGROUND ELECTRICAL	6	0	6	0	12JUL11	19JUL11	5d	▶ SITE UNDERGROUND ELECTRICAL																								
02770110	CONCRETE PAVEMENT PATCHING	3	0	3	0	22JUL11	26JUL11	3d	▶ CONCRETE PAVEMENT PATCHING																								
02221113	REMOVE EXISTING STRIPING	1	0	1	0	27JUL11	27JUL11	6d	▶ REMOVE EXISTING STRIPING																								
02788110	PARKING LOT STRIPING	1	0	1	0	01AUG11	01AUG11	4d	▶ PARKING LOT STRIPING																								
02821110	CHAIN LINK FENCING AND GATES	2	0	2	0	01AUG11	02AUG11	0	▶ CHAIN LINK FENCING AND GATES																								
10400110	SIGNAGE	1	0	1	0	02AUG11	02AUG11	12d	▶ SIGNAGE																								
11150110	WHEEL STOPS	1	0	1	0	02AUG11	02AUG11	4d	▶ WHEEL STOPS																								
05500110	METAL FENCE AND GATE	3	0	3	0	03AUG11	05AUG11	0	▶ METAL FENCE AND GATE																								
02821112	GATE OPERATORS	1	0	1	0	08AUG11	08AUG11	0	▶ GATE OPERATORS																								
CAMPUS STREET ENTRY																																	
02221120	DEMO CHAIN LINK FENCE AND GATES	1	0	1	0	15JUN11	15JUN11	9d	▶ DEMO CHAIN LINK FENCE AND GATES																								
02221122	DEMO STEEL FENCING AND GATES	1	0	1	0	15JUN11	15JUN11	10d	▶ DEMO STEEL FENCING AND GATES																								
02221123	DEMO CONCRETE APRON/CURB & GUTTER	1	0	1	0	16JUN11	16JUN11	44d	▶ DEMO CONCRETE APRON/CURB & GUTTER																								
02221124	RELOCATE STORAGE BINS	1	0	1	0	16JUN11	16JUN11	9d	▶ RELOCATE STORAGE BINS																								
02221121	DEMO AC PAVING	2	0	2	0	17JUN11	20JUN11	9d	▶ DEMO AC PAVING																								

Start date	14JUN11	 Early bar
Finish date	20SEP11	▲ Early start point
Data date	14JUN11	▼ Early finish point
Run date	13JUN11	 Progress bar
Page number	7A	 Critical bar
		 Summary bar
		◆ Start milestone point
		◆ Finish milestone point

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011																
									JUN 30	JUN 06	JUN 13	JUN 20	JUN 27	JUL 04	JUL 11	JUL 18	JUL 25	AUG 01	AUG 08	AUG 15	AUG 22	AUG 29	SEP 05	SEP 12	SEP 19
02317120	LAYOUT AND EXCAVATE FOOTINGS	2	0	2	0	21JUN11	22JUN11	23d	▶ LAYOUT AND EXCAVATE FOOTINGS																
02900120	IRRIGATION SLEEVES	1	0	1	0	23JUN11	23JUN11	23d	▶ IRRIGATION SLEEVES																
03200120	REBAR PAD FOOTINGS	1	0	1	0	07JUL11	07JUL11	15d	▶ REBAR PAD FOOTINGS																
02510120	SITE PLUMBING LINES	3	0	3	0	07JUL11	11JUL11	15d	▶ SITE PLUMBING LINES																
03300120	POUR PAD FOOTINGS	1	0	1	0	08JUL11	08JUL11	15d	▶ POUR PAD FOOTINGS																
03100120	FORM MAT FOOTING	2	0	2	0	11JUL11	12JUL11	15d	▶ FORM MAT FOOTING																
16130120	SITE UNDERGROUND ELECTRICAL	2	0	2	0	12JUL11	13JUL11	15d	▶ SITE UNDERGROUND ELECTRICAL																
02630120	CATCH BASIN AND OUTLET	1	0	1	0	14JUL11	14JUL11	26d	▶ CATCH BASIN AND OUTLET																
02770121	CONCRETE CURBS	3	0	3	0	22JUL11	26JUL11	9d	▶ CONCRETE CURBS																
10400120	SIGNAGE	1	0	1	0	01AUG11	01AUG11	19d	▶ SIGNAGE																
05500120	IDENTITY SIGN STRUCTURAL STEEL	2	0	2	0	01AUG11	02AUG11	0	▶ IDENTITY SIGN STRUCTURAL STEEL																
03200121	REBAR MAT FOOTING	1	0	1	0	03AUG11	03AUG11	0	▶ REBAR MAT FOOTING																
03300121	POUR MAT FOOTING AND STRIP	2	0	2	0	04AUG11	05AUG11	0	▶ POUR MAT FOOTING AND STRIP																
03100121	FORM PLANTER WALLS	2	0	2	0	08AUG11	09AUG11	0	▶ FORM PLANTER WALLS																
03200122	REBAR PLANTER WALLS	2	0	2	0	10AUG11	11AUG11	0	▶ REBAR PLANTER WALLS																
03300122	POUR PLANTER WALLS AND STRIP	3	0	3	0	12AUG11	16AUG11	0	▶ POUR PLANTER WALLS AND STRIP																
07120120	WATERPROOF PLANTERS	1	0	1	0	17AUG11	17AUG11	1d	▶ WATERPROOF PLANTERS																
02770120	CONCRETE PAVING	3	0	3	0	17AUG11	19AUG11	0	▶ CONCRETE PAVING																
02317121	BACKFILL PLANTERS	2	0	2	0	18AUG11	19AUG11	1d	▶ BACKFILL PLANTERS																
02711120	AC PAVEMENT REPAIR	1	0	1	0	22AUG11	22AUG11	4d	▶ AC PAVEMENT REPAIR																
02770122	CONCRETE CURB & GUTTER/SIDEWALK	2	0	2	0	22AUG11	23AUG11	0	▶ CONCRETE CURB & GUTTER/SIDEWALK																
02821120	CHAIN LINK FENCING AND GATES	2	0	2	0	22AUG11	23AUG11	0	▶ CHAIN LINK FENCING AND GATES																
02900121	IRRIGATION LINES	2	0	2	0	22AUG11	23AUG11	1d	▶ IRRIGATION LINES																
10999120	DETECTABLE WARNING SURFACE	1	0	1	0	24AUG11	24AUG11	2d	▶ DETECTABLE WARNING SURFACE																
02900122	LANDSCAPING	2	0	2	0	24AUG11	25AUG11	1d	▶ LANDSCAPING																
05500121	METAL FENCE AND GATE	2	0	2	0	24AUG11	25AUG11	0	▶ METAL FENCE AND GATE																
02821122	GATE OPERATORS	1	0	1	0	26AUG11	26AUG11	0	▶ GATE OPERATORS																

Start date	14JUN11	█	Early bar
Finish date	20SEP11	▲	Early start point
Data date	14JUN11	▼	Early finish point
Run date	13JUN11	█	Progress bar
Page number	8A	█	Critical bar
		—	Summary bar
		◆	Start milestone point
		◆	Finish milestone point

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011																								
									JUN					JUL					AUG					SEP					OCT				
									30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10	17				
02317142	LAYOUT AND EXCAVATE FLAG POLE	2	0	2	0	20JUN11	21JUN11	35d	▶ LAYOUT AND EXCAVATE FLAG POLE FOOTINGS																								
03200142	REBAR FLAG POLE FOOTINGS	2	0	2	0	07JUL11	08JUL11	25d	▶ REBAR FLAG POLE FOOTINGS																								
03300142	POUR FLAG POLE FOOTINGS	1	0	1	0	11JUL11	11JUL11	25d	▶ POUR FLAG POLE FOOTINGS																								
16130140	SITE UNDERGROUND ELECTRICAL	2	0	2	0	11JUL11	12JUL11	13d	▶ SITE UNDERGROUND ELECTRICAL																								
02317140	LAYOUT AND EXCAVATE FENCE ENCL.	2	0	2	0	13JUL11	14JUL11	13d	▶ LAYOUT AND EXCAVATE FENCE ENCL. FC																								
02900140	IRRIGATION SLEEVES	1	0	1	0	15JUL11	15JUL11	13d	▶ IRRIGATION SLEEVES																								
03200140	REBAR FENCE ENCL. FOOTING/CURB	2	0	2	0	18JUL11	19JUL11	13d	▶ REBAR FENCE ENCL. FOOTING/CURB																								
03100140	FORM FENCE ENCL. FOOTING/CURBS	2	0	2	0	20JUL11	21JUL11	13d	▶ FORM FENCE ENCL. FOOTING/CURBS																								
02770141	SITE CONCRETE CURBS	3	0	3	0	22JUL11	26JUL11	17d	▶ SITE CONCRETE CURBS																								
02900141	IRRIGATION LINES	2	0	2	0	27JUL11	28JUL11	18d	▶ IRRIGATION LINES																								
02900142	LANDSCAPING	3	0	3	0	29JUL11	02AUG11	18d	▶ LANDSCAPING																								
05500140	FENCE POSTS	2	0	2	0	01AUG11	02AUG11	5d	▶ FENCE POSTS																								
03300140	POUR FENCE ENCL FOOTINGS/CURBS	1	0	1	0	03AUG11	03AUG11	5d	▶ POUR FENCE ENCL FOOTINGS/C																								
03100141	FORM STAIRS	2	0	2	0	04AUG11	05AUG11	5d	▶ FORM STAIRS																								
03200141	REBAR STAIRS	1	0	1	0	08AUG11	08AUG11	5d	▶ REBAR STAIRS																								
03300141	POUR STAIRS STRIP	3	0	3	0	09AUG11	11AUG11	5d	▶ POUR STAIRS STRIP																								
05500142	NEW HANDRAILS AT STAIRS	2	0	2	0	12AUG11	15AUG11	9d	▶ NEW HANDRAILS AT STAIR																								
02770140	CONCRETE PAVING	3	0	3	0	12AUG11	16AUG11	5d	▶ CONCRETE PAVING																								
02711140	AC PAVEMENT REPAIR	1	0	1	0	17AUG11	17AUG11	7d	▶ AC PAVEMENT REPAIR																								
02788140	PAINT FIRE LANE	1	0	1	0	17AUG11	17AUG11	7d	▶ PAINT FIRE LANE																								
02821140	NEW 4' CHAIN LINK GATE	1	0	1	0	17AUG11	17AUG11	6d	▶ NEW 4' CHAIN LINK GATE																								
10350140	INSTALL FLAG POLES	1	0	1	0	17AUG11	17AUG11	7d	▶ INSTALL FLAG POLES																								
10400140	SIGNAGE	1	0	1	0	17AUG11	17AUG11	7d	▶ SIGNAGE																								
05500141	METAL FENCE AND GATE	2	0	2	0	17AUG11	18AUG11	5d	▶ METAL FENCE AND GATE																								
02821141	KNOX BOX AT EXISTING GATE	1	0	1	0	18AUG11	18AUG11	6d	▶ KNOX BOX AT EXISTING G																								
02821142	GATE OPERATORS	1	0	1	0	19AUG11	19AUG11	5d	▶ GATE OPERATORS																								

BUILDING RENOVATIONS

Start date	14JUN11	█	Early bar
Finish date	20SEP11	▲	Early start point
Data date	14JUN11	▼	Early finish point
Run date	13JUN11		Progress bar
Page number	10A		Critical bar
			Summary bar
		◆	Start milestone point
		◆	Finish milestone point

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011																									
									JUN				JUL				AUG				SEP				OCT									
									30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10	17					
METAL SHOP BUILDING																																		
INTERIOR																																		
13280220	ASBESTOS ABATEMENT	3	0	3	0	21JUN11	23JUN11	0	ASBESTOS ABATEMENT																									
13282220	LEAD ABATEMENT	3	0	3	0	21JUN11	23JUN11	0	LEAD ABATEMENT																									
02221220	DEMO DOORS/FRAMES	1	0	1	0	24JUN11	24JUN11	1d	DEMO DOORS/FRAMES																									
02221223	DEMO LOUVER	1	0	1	0	24JUN11	24JUN11	1d	DEMO LOUVER																									
02221226	DEMO LIGHT FIXTURES, ELECTRICAL AND	1	0	1	0	24JUN11	24JUN11	1d	DEMO LIGHT FIXTURES, ELECTRICAL AND FIRE AL																									
02221221	DEMO INTERIOR FINISHES AND CEILINGS	2	0	2	0	24JUN11	27JUN11	0	DEMO INTERIOR FINISHES AND CEILINGS																									
02221222	DEMO WALLS	2	0	2	0	28JUN11	29JUN11	0	DEMO WALLS																									
02221225	DEMO HVAC EQUIPMENT, DUCTWORK AND	2	0	2	0	28JUN11	29JUN11	0	DEMO HVAC EQUIPMENT, DUCTWORK AND PIPE																									
02221224	DEMO CURBS AND SOG	2	0	2	0	30JUN11	01JUL11	0	DEMO CURBS AND SOG																									
15400220	UNDERSLAB PLUMBING	2	0	2	0	11JUL11	12JUL11	9d	UNDERSLAB PLUMBING																									
15800220	ROUGH IN HVAC DUCT	3	0	3	0	11JUL11	13JUL11	14d	ROUGH IN HVAC DUCT																									
03200220	REBAR SLAB ON GRADE AND CURBS	1	0	1	0	13JUL11	13JUL11	9d	REBAR SLAB ON GRADE AND CURBS																									
03100220	FORM SLAB ON GRADE AND CURBS	1	0	1	0	14JUL11	14JUL11	9d	FORM SLAB ON GRADE AND CURBS																									
03300220	POUR SLAB ON GRADE AND CURBS	1	0	1	0	15JUL11	15JUL11	9d	POUR SLAB ON GRADE AND CURBS																									
09100220	METAL STUD FRAMING	2	0	2	0	18JUL11	19JUL11	9d	METAL STUD FRAMING																									
07210220	WALL INSULATION	1	0	1	0	20JUL11	20JUL11	13d	WALL INSULATION																									
15400221	ROUGH IN PLUMBING PIPING	3	0	3	0	20JUL11	22JUL11	9d	ROUGH IN PLUMBING PIPING																									
16715220	ROUGH IN FIRE ALARM	3	0	3	0	20JUL11	22JUL11	9d	ROUGH IN FIRE ALARM																									
08311220	INSTALL ACCESS PANELS	1	0	1	0	22JUL11	22JUL11	12d	INSTALL ACCESS PANELS																									
15180220	ROUGH IN MECHANICAL PIPING	2	0	2	0	25JUL11	26JUL11	7d	ROUGH IN MECHANICAL PIPING																									
16130222	ROUGH-IN ELECTRICAL	3	0	3	0	25JUL11	27JUL11	6d	ROUGH-IN ELECTRICAL																									
15900220	ROUGH IN HVAC CONTROLS	1	0	1	0	26JUL11	26JUL11	9d	ROUGH IN HVAC CONTROLS																									
09250220	DRYWALL	3	0	3	0	28JUL11	01AUG11	6d	DRYWALL																									
08110220	DOOR FRAMES	1	0	1	0	02AUG11	02AUG11	16d	DOOR FRAMES																									
16125220	PULL AND TERMINATE ELECTRICAL	2	0	2	0	02AUG11	03AUG11	11d	PULL AND TERMINATE ELECTRIC																									

Start date	14JUN11	█	Early bar
Finish date	20SEP11	▲	Early start point
Data date	14JUN11	▼	Early finish point
Run date	13JUN11		Progress bar
Page number	11A		Critical bar
			Summary bar
		◆	Start milestone point
		◆	Finish milestone point

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



Activity ID	Description	Orig Dur	Act Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2011																			
									JUN				JUL				AUG				SEP				OCT			
									30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10
INDUSTRIAL ARTS BUILDING																												
<i>INTERIOR</i>																												
13280210	ASBESTOS ABATEMENT	3	0	3	0	21JUN11	23JUN11	0	ASBESTOS ABATEMENT																			
13282210	LEAD ABATEMENT	3	0	3	0	21JUN11	23JUN11	0	LEAD ABATEMENT																			
02221210	DEMO DOORS/FRAMES	1	0	1	0	24JUN11	24JUN11	18d	DEMO DOORS/FRAMES																			
02221213	DEMO LOUVER	1	0	1	0	24JUN11	24JUN11	18d	DEMO LOUVER																			
02221216	DEMO LIGHT FIXTURES, ELECTRICAL AND	1	0	1	0	24JUN11	24JUN11	1d	DEMO LIGHT FIXTURES, ELECTRICAL AND FIRE AL																			
02221211	DEMO INTERIOR FINISHES AND CEILINGS	2	0	2	0	24JUN11	27JUN11	0	DEMO INTERIOR FINISHES AND CEILINGS																			
02221212	DEMO WALLS	2	0	2	0	28JUN11	29JUN11	0	DEMO WALLS																			
02221215	DEMO HVAC EQUIPMENT, DUCTWORK AND	2	0	2	0	28JUN11	29JUN11	0	DEMO HVAC EQUIPMENT, DUCTWORK AND PIP																			
03200211	REBAR CONCRETE WALL INFILL	1	0	1	0	30JUN11	30JUN11	15d	REBAR CONCRETE WALL INFILL																			
02221214	DEMO CURBS AND SOG	2	0	2	0	30JUN11	01JUL11	0	DEMO CURBS AND SOG																			
03100211	FORM CONCRETE WALL INFILL	1	0	1	0	01JUL11	01JUL11	15d	FORM CONCRETE WALL INFILL																			
03300211	POUR CONCRETE WALL INFILL AND STRIP	3	0	3	0	05JUL11	07JUL11	15d	POUR CONCRETE WALL INFILL AND STRIP																			
15400210	UNDERSLAB PLUMBING	2	0	2	0	11JUL11	12JUL11	9d	UNDERSLAB PLUMBING																			
03200210	REBAR SLAB ON GRADE AND CURBS	1	0	1	0	13JUL11	13JUL11	9d	REBAR SLAB ON GRADE AND CURBS																			
03100210	FORM SLAB ON GRADE AND CURBS	1	0	1	0	14JUL11	14JUL11	9d	FORM SLAB ON GRADE AND CURBS																			
03300210	POUR SLAB ON GRADE AND CURBS	1	0	1	0	15JUL11	15JUL11	9d	POUR SLAB ON GRADE AND CURBS																			
09100210	METAL STUD FRAMING	2	0	2	0	18JUL11	19JUL11	9d	METAL STUD FRAMING																			
07210210	WALL INSULATION	1	0	1	0	20JUL11	20JUL11	13d	WALL INSULATION																			
15400211	ROUGH IN PLUMBING PIPING	3	0	3	0	20JUL11	22JUL11	9d	ROUGH IN PLUMBING PIPING																			
16715210	ROUGH IN FIRE ALARM	3	0	3	0	20JUL11	22JUL11	9d	ROUGH IN FIRE ALARM																			
15800210	ROUGH IN HVAC DUCT	3	0	3	0	21JUL11	25JUL11	6d	ROUGH IN HVAC DUCT																			
08311210	INSTALL ACCESS PANELS	1	0	1	0	22JUL11	22JUL11	12d	INSTALL ACCESS PANELS																			
16130212	ROUGH-IN ELECTRICAL	3	0	3	0	25JUL11	27JUL11	6d	ROUGH-IN ELECTRICAL																			
15180210	ROUGH IN MECHANICAL PIPING	2	0	2	0	28JUL11	29JUL11	4d	ROUGH IN MECHANICAL PIPING																			
15900210	ROUGH IN HVAC CONTROLS	1	0	1	0	29JUL11	29JUL11	6d	ROUGH IN HVAC CONTROLS																			
09250210	DRYWALL	3	0	3	0	01AUG11	03AUG11	4d	DRYWALL																			

Start date	14JUN11	█	Early bar
Finish date	20SEP11	▲	Early start point
Data date	14JUN11	▼	Early finish point
Run date	13JUN11		Progress bar
Page number	13A		Critical bar
			Summary bar
		◆	Start milestone point
		◇	Finish milestone point
© Primavera Systems, Inc.			

AMG & ASSOCIATES, INC.
NEW TECHNOLOGY HIGH SCHOOL
BASELINE SCHEDULE



