

Activity ID	Activity Name	OD	RD	%	Start	Finish	Total Float	2018												2019												2020											
								Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep					
LAUSD - Charles Drew Middle School - UP05 JAN		684	404		03-Apr-18 A	24-Aug-20	0																																				
OWNER ITEMS		459	155		03-Apr-18 A	05-Jul-19	416																																				
		459	155		03-Apr-18 A	05-Jul-19	416																																				
MS-01	Notice to Proceed - Preliminary (4/3/18)	0	0	100%		03-Apr-18 A		◆ Notice to Proceed - Preliminary (4/3/18)																																			
MS-02	Change of Project Criteria (4/16/18)	0	0	100%		10-Apr-18 A		◆ Change of Project Criteria (4/16/18)																																			
MS-03	Conduct Field Investigation on Site (5/2/18)	0	0	100%		04-May-18 A		◆ Conduct Field Investigation on Site (5/2/18)																																			
MS-05	NTP for Design (5/2/18)	0	0	100%		07-May-18 A		◆ NTP for Design (5/2/18)																																			
MS-06	Approved Baseline Schedule (7/31/18)	0	0	100%		13-Sep-18 A		◆ Approved Baseline Schedule (7/31/18)																																			
MS-07	DSA Submittal of 100% Construction Document (1/10/19)(2/4/19)	0	0	0%		01-Feb-19*	3	◆ DSA Submittal of 100% Construction Document (1/10/19)(2/4/19)																																			
MS-08	DSA Review of Construction Documents (6/9/19)(7/4/19)	0	0	0%		30-Jun-19*	3	◆ DSA Review of Construction Documents (6/9/19)(7/4/19)																																			
MS-09	DSA Approval (6/9/19)(7/5/19)	0	0	0%		01-Jul-19*	3	◆ DSA Approval (6/9/19)(7/5/19)																																			
MS-20	Issue NTP for Construction	4	4	0%	02-Jul-19	05-Jul-19	3	■ Issue NTP for Construction																																			
MS-10	NTP for Construction (6/14/19)(7/9/19)	0	0	0%		05-Jul-19*	3	◆ NTP for Construction (6/14/19)(7/9/19)																																			
DESIGN PHASE		454	150		03-Apr-18 A	30-Jun-19	421																																				
		454	150		03-Apr-18 A	30-Jun-19	421																																				
DS-1010	Site Analysis Phase	30	0	100%	03-Apr-18 A	04-May-18 A		■ Site Analysis Phase																																			
DP-1012	Submit Baseline Schedule	72	0	100%	12-Apr-18 A	31-Jul-18 A		■ Submit Baseline Schedule																																			
DS-1020	Preliminary Schematic Design Submittal	12	0	100%	15-Apr-18 A	15-May-18 A		■ Preliminary Schematic Design Submittal																																			
DS-1025	LAUSD Reviews - Preliminary Schematics	7	0	100%	26-Apr-18 A	31-May-18 A		■ LAUSD Reviews - Preliminary Schematics																																			
DS-1030	Final Schematic Design Submittal	14	0	100%	15-May-18 A	31-May-18 A		■ Final Schematic Design Submittal																																			
DS-1035	LAUSD Reviews - Final Schematics	10	0	100%	18-May-18 A	18-Jun-18 A		■ LAUSD Reviews - Final Schematics																																			
DS-1040	Design Development Submittal	21	0	100%	17-Jun-18 A	13-Sep-18 A		■ Design Development Submittal																																			
DP-1022	Approve Baseline Schedule	18	0	100%	01-Aug-18 A	13-Sep-18 A		■ Approve Baseline Schedule																																			
DS-1045	LAUSD Reviews - Design Development	15	0	100%	13-Sep-18 A	03-Oct-18 A		■ LAUSD Reviews - Design Development																																			
DS-1050	Construction Documents: 50% Submittal	50	0	100%	03-Oct-18 A	12-Oct-18 A		■ Construction Documents: 50% Submittal																																			
DS-1055	LAUSD Reviews - 50% CD's	15	0	100%	13-Oct-18 A	02-Nov-18 A		■ LAUSD Reviews - 50% CD's																																			
DS-1060	Construction Documents: 100%	50	0	100%	03-Nov-18 A	11-Dec-18 A		■ Construction Documents: 100%																																			
DS-1080	LAUSD Reviews - 100% CD's	15	0	100%	12-Dec-18 A	05-Jan-19 A		■ LAUSD Reviews - 100% CD's																																			
DS-1150	DB Corrections - 100% CD's	19	0	100%	06-Jan-19 A	31-Jan-19 A		■ DB Corrections - 100% CD's																																			
DS-1090	DSA Plan Check	150	150	0%	01-Feb-19	30-Jun-19	3	■ DSA Plan Check																																			
CHANGE ORDERS		69	5		27-Aug-18 A	07-Feb-19	295																																				
		69	5		27-Aug-18 A	07-Feb-19	295																																				
CHNG-001	T-501 New Barrier Wall	5	2	50%	27-Aug-18 A	04-Feb-19	298	■ T-501 New Barrier Wall																																			
CHNG-002	T-502 New Card Access Readers	5	2	50%	14-Sep-18 A	04-Feb-19	298	■ T-502 New Card Access Readers																																			
CHNG-003	T-503 Time Extension	5	5	0%	01-Feb-19	07-Feb-19	295	■ T-503 Time Extension																																			
CHNG-004	T-504 Security Glazing	5	5	0%	01-Feb-19	07-Feb-19	295	■ T-504 Security Glazing																																			
PROCUREMENT PHASE		550	400		07-May-18 A	24-Aug-20	0																																				
LONG LEAD ITEMS		65	65		10-Apr-19	11-Jul-19	163																																				
PP-1200	P/S Mechanical Equipment	5	5	0%	10-Apr-19	16-Apr-19	62	■ P/S Mechanical Equipment																																			
PP-1230	P/S Electrical Equipment	5	5	0%	10-Apr-19	16-Apr-19	89	■ P/S Electrical Equipment																																			
PP-1260	P/S Plumbing Eqpt/Fixtures	5	5	0%	10-Apr-19	16-Apr-19	173	■ P/S Plumbing Eqpt/Fixtures																																			
PP-1290	P/S HM Door Frames	5	5	0%	10-Apr-19	16-Apr-19	109	■ P/S HM Door Frames																																			
PP-1320	P/S Storefront System	5	5	0%	10-Apr-19	16-Apr-19	55	■ P/S Storefront System																																			

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical Remaining Work

Date	Revision	Checked	Approved

Activity ID	Activity Name	OD	RD	%	Start	Finish	Total Float	2018												2019												2020								
								Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
LHP-5010	Form & Reinforce for New Concrete Curb	2	2	0%	11-Nov-19	12-Nov-19	61																										■ Form & Reinforce for New Concrete Curb							
LHP-5015	Pour Concrete Curb	2	2	0%	13-Nov-19	14-Nov-19	61																									■ Pour Concrete Curb								
LHP-5020	Remove Form work from Concrete Curb / Backfill	1	1	0%	15-Nov-19	15-Nov-19	61																									■ Remove Form work from Concrete Curb / Backfill								
LHP-5025	Excavate, Form, Reinforce for Trash Enclosure	2	2	0%	18-Nov-19	19-Nov-19	61																									■ Excavate, Form, Reinforce for Trash Enclosure								
LHP-5030	Spread & Compact Stone Base for TE Foundations	2	2	0%	20-Nov-19	21-Nov-19	61																									■ Spread & Compact Stone Base for TE Foundations								
LHP-5035	Form, Reinforce and Pour Concrete Fnd for TE	1	1	0%	22-Nov-19	22-Nov-19	61																									■ Form, Reinforce and Pour Concrete Fnd for TE								
LHP-5040	Remove Form Work for Fnds at Trash Enclosure	1	1	0%	25-Nov-19	25-Nov-19	61																									■ Remove Form Work for Fnds at Trash Enclosure								
LHP-5045	Backfill & Compact Fnd for Trash Enclosure	2	2	0%	26-Nov-19	27-Nov-19	61																									■ Backfill & Compact Fnd for Trash Enclosure								
LHP-5050	Layout and Erect Masonry Wall for Trash Enclosur	2	2	0%	29-Nov-19	02-Dec-19	61																									■ Layout and Erect Masonry Wall for Trash Enclosur								
LHP-5055	Spread & Compact Stone Base for Parking Lot	2	2	0%	03-Dec-19	04-Dec-19	61																									■ Spread & Compact Stone Base for Parking Lot								
LHP-5060	Spread & Apply Surface Course to Parking Lot	2	2	0%	05-Dec-19	06-Dec-19	61																									■ Spread & Apply Surface Course to Parking Lot								
LHP-5065	Spread & Apply Binder Course to Parking Lot	1	1	0%	09-Dec-19	09-Dec-19	61																									■ Spread & Apply Binder Course to Parking Lot								
LHP-5070	Proof Roll New Parking Lot	2	2	0%	10-Dec-19	11-Dec-19	61																									■ Proof Roll New Parking Lot								
LHP-5085	Strip Parking Lot / Install Signage / FF & E	1	1	0%	12-Dec-19	12-Dec-19	64																									■ Strip Parking Lot / Install Signage / FF & E								
LHP-5080	Set & Connect Light Poles	2	2	0%	12-Dec-19	13-Dec-19	64																									■ Set & Connect Light Poles								
LHP-5075	Excavate, set and backfill for New Plantings	5	5	0%	12-Dec-19	18-Dec-19	61																									■ Excavate, set and backfill for New Plantings								
LHP-5090	Layout & Install Student Fence & Gate	1	1	0%	13-Dec-19	13-Dec-19	64																									■ Layout & Install Student Fence & Gate								
CLOSEOUT		196	196		11-Feb-20	24-Aug-20	0																																	
		196	196		11-Feb-20	24-Aug-20	0																																	
CO-6000	Testing, Balancing of Systems	15	15	0%	11-Feb-20	25-Feb-20	15																									■ Testing, Balancing of Systems								
CO-6005	Commissioning & Training of Systems	15	15	0%	21-Feb-20	06-Mar-20	15																									■ Commissioning & Training of Systems								
CO-6010	Punch List	15	15	0%	14-Mar-20	28-Mar-20	3																									■ Punch List								
CO-6035	Weather Allowance	26	26	0%	29-Mar-20	23-Apr-20	3																									■ Weather Allowance								
MS-11	Substantial Completion (4/1/20)(4/26/20)	0	0	0%		23-Apr-20*	3																									◆ Substantial Completion (4/1/20)(4/26/20)								
CO-6015	O & M / As-Built / Warranty Info	19	19	0%	24-Apr-20	12-May-20	44																									■ O & M / As-Built / Warranty Info								
CO-6025	FINAL Construction Completion Docs	60	60	0%	24-Apr-20	22-Jun-20	3																									■ FINAL Construction Completion Docs								
MS-12	FINAL Construction Completion (5/31/20)(6/25/20)	0	0	0%		22-Jun-20*	3																									◆ FINAL Construction Completion (5/31/20)(6/25/20)								
DP-1045	Final Design Closeout & Project Certification	60	60	0%	23-Jun-20	21-Aug-20	3																									■ Final Design Closeout & Project Certification								
MS-13	Final Design Closeout & Project Certification (7/30/20)(8/24/20)	0	0	0%		21-Aug-20*	3																									◆ Final Design Closeout & Project Certification (7/30/20)(8/24/20)								
MS-14	Contract Completion (7/30/20)(8/24/20)	0	0	0%		24-Aug-20*	0																									◆ Contract Completion (7/30/20)(8/24/20)								

■ Actual Work
 ◆ ◆ Milestone
■ Remaining Work
■ Critical Remaining Work

Date	Revision	Checked	Approved