

Activity ID	Activity Name	OD	RD	%	Start	Finish	Total Float	2018												2019												2020																	
								Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct										
LAUSD - Fremont HS (Wellness Center) - UP05 Jan								609	397		03-Apr-18 A	19-Aug-20	7																																				
OWNER ITEMS								459	155		03-Apr-18 A	05-Jul-19	9																																				
								459	155		03-Apr-18 A	05-Jul-19	9																																				
MS-01	Notice to Proceed - Preliminary Design (4/3/18)	0	0	100%	03-Apr-18 A			◆ Notice to Proceed - Preliminary Design (4/3/18)																																									
MS-02	Change of Project Criteria (4/16/18)	0	0	100%		10-Apr-18 A		◆ Change of Project Criteria (4/16/18)																																									
MS-03	Conduct Field Investigation on Site (5/2/18)	0	0	100%		04-May-18 A		◆ Conduct Field Investigation on Site (5/2/18)																																									
MS-05	NTP for Design (5/2/18)	0	0	100%		07-May-18 A		◆ NTP for Design (5/2/18)																																									
MS-06	Submit Baseline Schedule (7/31/18)	0	0	100%		13-Sep-18 A		◆ Submit Baseline Schedule (7/31/18)																																									
MS-07	DSA Submittal of 100% Construction Documents (1/10/19)(2)	0	0	0%		01-Feb-19*	9	◆ DSA Submittal of 100% Construction Documents (1/10/19)(2/9/19)																																									
MS-08	DSA Review of Construction Documents (6/9/19)(7/9/19)	0	0	0%		30-Jun-19*	9	◆ DSA Review of Construction Documents (6/9/19)(7/9/19)																																									
MS-09	DSA Approval (6/9/19)(7/9/19)	0	0	0%		30-Jun-19*	9	◆ DSA Approval (6/9/19)(7/9/19)																																									
MS-20	Issue NTP for Construction	5	5	0%	01-Jul-19	05-Jul-19	9	■ Issue NTP for Construction																																									
MS-10	NTP for Construction (6/14/19)(7/14/19)	0	0	0%		05-Jul-19*	9	◆ NTP for Construction (6/14/19)(7/14/19)																																									
DESIGN PHASE								454	150		03-Apr-18 A	30-Jun-19	9																																				
								454	150		03-Apr-18 A	30-Jun-19	9																																				
DES-1010	Site Analysis Phase	30	0	100%	03-Apr-18 A	04-May-18 A		■ Site Analysis Phase																																									
DES-1020	Preliminary Schematic Design Submittal	14	0	100%	12-Apr-18 A	26-Apr-18 A		■ Preliminary Schematic Design Submittal																																									
DES-1025	LAUSD Reviews - Preliminary Schematics	7	0	100%	26-Apr-18 A	31-May-18 A		■ LAUSD Reviews - Preliminary Schematics																																									
DES-1000	Submit Baseline Schedule	72	0	100%	03-May-18 A	31-Jul-18 A		■ Submit Baseline Schedule																																									
DES-1030	Final Schematic Design Submittal	14	0	100%	15-May-18 A	31-May-18 A		■ Final Schematic Design Submittal																																									
DES-1035	LAUSD Reviews - Final Schematics	10	0	100%	22-May-18 A	18-Jun-18 A		■ LAUSD Reviews - Final Schematics																																									
DES-1040	Design Development Submittal	21	0	100%	17-Jun-18 A	13-Sep-18 A		■ Design Development Submittal																																									
DES-1125	Approve Baseline Schedule	18	0	100%	01-Aug-18 A	13-Sep-18 A		■ Approve Baseline Schedule																																									
DES-1045	LAUSD Reviews - Design Development	15	0	100%	13-Sep-18 A	12-Oct-18 A		■ LAUSD Reviews - Design Development																																									
DES-1050	Construction Documents: 50% Submittal	50	0	100%	12-Oct-18 A	31-Oct-18 A		■ Construction Documents: 50% Submittal																																									
DES-1055	LAUSD Reviews - 50% CD's	15	0	100%	13-Oct-18 A	02-Nov-18 A		■ LAUSD Reviews - 50% CD's																																									
DES-1060	Construction Documents: 100%	50	0	100%	03-Nov-18 A	14-Dec-18 A		■ Construction Documents: 100%																																									
DES-1080	LAUSD Reviews - 100% CD's	15	0	100%	15-Dec-18 A	10-Jan-19 A		■ LAUSD Reviews - 100% CD's																																									
DES-1085	DB Corrections	20	0	100%	11-Jan-19 A	31-Jan-19 A		■ DB Corrections																																									
DES-1115	DSA Plan Check	150	150	0%	01-Feb-19	30-Jun-19	9	■ DSA Plan Check																																									
CHANGE ORDERS								81	18		27-Aug-18 A	26-Feb-19	297																																				
								81	18		27-Aug-18 A	26-Feb-19	297																																				
CHNG-001	T-501 New Card Access Readers	5	2	50%	27-Aug-18 A	04-Feb-19	274	■ T-501 New Card Access Readers																																									
CHNG-003	T-503 Security Glazing	4	4	0%	01-Feb-19	06-Feb-19	311	■ T-503 Security Glazing																																									
CHNG-002	T-502 Room Configuration	18	18	0%	01-Feb-19	26-Feb-19	297	■ T-502 Room Configuration																																									
PROCUREMENT PHASE								194	108		07-May-18 A	03-Jul-19	296																																				
BID PACKAGES								139	53		07-May-18 A	16-Apr-19	351																																				
PP-1101	General Requirements	10	10	0%	07-May-18 A	14-Feb-19	394	■ General Requirements																																									
PP-1102	Bonds & Fee's	10	10	3%	07-May-18 A	14-Feb-19	394	■ Bonds & Fee's																																									
PP-1100	Bid Packages: Sitework/ Core & Shell / Steel	10	10	0%	13-Mar-19	26-Mar-19	44	■ Bid Packages: Sitework/ Core & Shell / Steel																																									
PP-1125	Award: Sitework, Core & Shell / Structural Steel	5	5	0%	20-Mar-19	26-Mar-19	44	■ Award: Sitework, Core & Shell / Structural Steel																																									
PP-1105	Bid Packages: Mech/Elec/Plumb/FP/Gas	10	10	0%	20-Mar-19	02-Apr-19	58	■ Bid Packages: Mech/Elec/Plumb/FP/Gas																																									
PP-1110	Bid Packages: Interior Finishes	10	10	0%	20-Mar-19	02-Apr-19	97	■ Bid Packages: Interior Finishes																																									

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical Remaining Work

Date	Revision	Checked	Approved

