


# PINETREE COMMUNITY SCHOOL NEW CLASSROOM BUILDING

## SULPHUR SPRINGS UNION SCHOOL DISTRICT



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun							
1	<b>PINETREE COMMUNITY SCHOOL - APRIL 2021</b>						○ PINETREE COMMUNITY SCHOOL - APRIL 2021																																			
2	<b>SUMMARY / MILESTONES</b>						○ SUMMARY / MILESTONES																																			
3	SM-100	Notice to Proceed	1	15-Feb-21 A	15-Feb-21 A																																					
4	SM-110	Project Duration (NTP + 536 CD'S = 8/4/22)	481	15-Feb-21 A	04-Aug-22	0	○																																			
5	SM-120	Project Complete	0		25-Aug-22	0	◆ Project Complete																																			
6	<b>CONSTRUCTION</b>						○ CONSTRUCTION																																			
7	<b>MOBILIZATION</b>						○ MOBILIZATION																																			
8	MOB-200	Mobilization	10	01-Feb-21 A	12-Feb-21 A																																					
9	MOB-230	Directional Striping	1	05-Mar-21 A	05-Mar-21 A																																					
10	MOB-240	Survey	3	06-Mar-21 A	07-Mar-21 A																																					
11	MOB-220	Temp Power	1	15-Mar-21 A	15-Mar-21 A																																					
12	MOB-210	SWPPP	2	16-Mar-21 A	16-Mar-21 A																																					
13	<b>EARLY SITEWORK</b>						○ EARLY SITEWORK																																			
14	ERLY-SWRK-320	Demo / Break / Remove	8	16-Feb-21 A	23-Feb-21 A																																					
15	ERLY-SWRK-330	Site Over Excavate	3	23-Feb-21 A	05-May-21	6	■ Site Over Excavate																																			
16	ERLY-SWRK-360	Remove Existing Gas Line	1	02-Mar-21 A	02-Mar-21 A																																					
17	ERLY-SWRK-300	Safe-Off Existing Utilities	3	02-Mar-21 A	03-Mar-21 A																																					
18	ERLY-SWRK-310	Remove Asphalt	1	17-Mar-21 A	17-Mar-21 A																																					
19	ERLY-SWRK-380	Sanitary Sewer	5	25-Mar-21 A	30-Mar-21 A																																					
20	ERLY-SWRK-370	Domestic Water	3	31-Mar-21 A	02-Apr-21 A																																					
21	ERLY-SWRK-340	Main Feeder	15	06-May-21	26-May-21	6	■ Main Feeder																																			
22	ERLY-SWRK-345	Site Water Distribution	5	27-May-21	03-Jun-21	6	■ Site Water Distribution																																			
23	ERLY-SWRK-350	Underground MPG	15	27-May-21	17-Jun-21	194	■ Underground MPG																																			
24	<b>RETAINING WALL</b>						○ RETAINING WALL																																			
25	RT-WL-400	Survey	1	01-Apr-21 A	01-Apr-21 A																																					

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆ Milestone
- Summary




# PINETREE COMMUNITY SCHOOL NEW CLASSROOM BUILDING

## SULPHUR SPRINGS UNION SCHOOL DISTRICT



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023					
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
26	RT-WL-430	Excavate Footing	8	19-Apr-21 A	12-May-21	136	■ Excavate Footing																													
27	RT-WL-410	Engineering / Shop Drawings For Shoring	40	03-May-21	28-Jun-21	84	■ Engineering / Shop Drawings For Shoring																													
28	RT-WL-440	Over Template	3	13-May-21	17-May-21	136	■ Over Template																													
29	RT-WL-450	Footing Rebar	9	18-May-21	28-May-21	136	■ Footing Rebar																													
30	RT-WL-460	Footing Concrete Placement	3	01-Jun-21	03-Jun-21	136	■ Footing Concrete Placement																													
31	RT-WL-420	Shoring	15	29-Jun-21	20-Jul-21	84	■ Shoring																													
32	RT-WL-430.2	Excavate Footing (Remaining)	20	21-Jul-21	17-Aug-21	84	■ Excavate Footing (Remaining)																													
33	RT-WL-470	Form Wall Back Side	15	18-Aug-21	08-Sep-21	84	■ Form Wall Back Side																													
34	RT-WL-480	Wall Reinforcing	9	09-Sep-21	21-Sep-21	84	■ Wall Reinforcing																													
35	RT-WL-490	Form Front Side	15	22-Sep-21	12-Oct-21	84	■ Form Front Side																													
36	RT-WL-500	Wall Concrete Placement	3	13-Oct-21	15-Oct-21	84	■ Wall Concrete Placement																													
37	RT-WL-510	Strip And Clean	5	18-Oct-21	22-Oct-21	84	■ Strip And Clean																													
38	RT-WL-520	Water Proof	5	25-Oct-21	29-Oct-21	84	■ Water Proof																													
39	RT-WL-530	Drainage	7	01-Nov-21	09-Nov-21	84	■ Drainage																													
40	RT-WL-540	Gravel Back Fill	3	10-Nov-21	12-Nov-21	84	■ Gravel Back Fill																													
41	RT-WL-550	Backfill / Compact	8	15-Nov-21	24-Nov-21	84	■ Backfill / Compact																													
42	RT-WL-560	Concrete V-Ditch	7	29-Nov-21	07-Dec-21	84	■ Concrete V-Ditch																													
43	<b>EXISTING CAMPUS MODERNIZATION (SUMMER 2021)</b>						○ ● ○ EXISTING CAMPUS MODERNIZATION (SUMMER 2021)																													
44	(E)CMPS-600	Summer 2021 Starts (6/14/21)	0	14-Jun-21*		0	◆ Summer 2021 Starts (6/14/21)																													
45	(E)CMPS-610	Underground Fire Water	15	14-Jun-21	02-Jul-21	0	■ Underground Fire Water																													
46	(E)CMPS-620	Underground Fire Alarm - Existing Building	30	21-Jun-21	02-Aug-21	0	■ Underground Fire Alarm - Existing Building																													
47	(E)CMPS-630	Underground Fire Alarm - New Building	15	06-Jul-21	26-Jul-21	0	■ Underground Fire Alarm - New Building																													
48	(E)CMPS-640	Low Voltage	15	20-Jul-21	09-Aug-21	0	■ Low Voltage																													
49	(E)CMPS-650	Underground Electrical	4	10-Aug-21	13-Aug-21	0	■ Underground Electrical																													
50	(E)CMPS-660	Summer 2021 Ends (8/15/21)	0		13-Aug-21*	2	◆ Summer 2021 Ends (8/15/21)																													

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆ Milestone
- Summary



# PINETREE COMMUNITY SCHOOL NEW CLASSROOM BUILDING

## SULPHUR SPRINGS UNION SCHOOL DISTRICT



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun							
51	<b>BUILDING</b>						○ BUILDING																																			
52	<b>STRUCTURE</b>						○ STRUCTURE																																			
53	STRCT-700	Over Excavate Building Pad	12	24-Feb-21 A	02-Mar-21 A																																					
54	STRCT-720	Layout And Excavate Waste / Vent	3	29-Mar-21 A	29-Mar-21 A																																					
55	STRCT-750	Install Waste & Vent	5	30-Mar-21 A	31-Mar-21 A																																					
56	STRCT-760	Backfill And Compact Waste / Vent	3	01-Apr-21 A	02-Apr-21 A																																					
57	STRCT-710	Fire Riser	2	06-Apr-21 A	06-Apr-21 A																																					
58	STRCT-730	Under Footing Electrical	3	08-Apr-21 A	09-Apr-21 A																																					
59	STRCT-740	Low Voltage Under Footing	2	08-Apr-21 A	09-Apr-21 A																																					
60	STRCT-770	Excavate Footing	4	15-Apr-21 A	16-Apr-21 A																																					
61	STRCT-780	Install Footing Rebar	4	21-Apr-21 A	29-Apr-21 A																																					
62	STRCT-790	Back Side Curb Forms	6	29-Apr-21 A	30-Apr-21 A																																					
63	STRCT-800	Curb Rebar	2	30-Apr-21 A	04-May-21	0	■ Curb Rebar																																			
64	STRCT-810	Front Side Curb Form	6	30-Apr-21 A	06-May-21	0	■ Front Side Curb Form																																			
65	STRCT-820	Layout Embedded Items	4	07-May-21	12-May-21	0	■ Layout Embedded Items																																			
66	STRCT-830	Set Embedded Items	1	13-May-21	13-May-21	0	Set Embedded Items																																			
67	STRCT-840	Footing Place Concrete	1	14-May-21	14-May-21	0	Footing Place Concrete																																			
68	STRCT-850	Strip / Clean	1	17-May-21	17-May-21	0	Strip / Clean																																			
69	STRCT-860	Under Slab Utilities	3	18-May-21	20-May-21	0	■ Under Slab Utilities																																			
70	STRCT-870	Sand Section	2	21-May-21	24-May-21	0	■ Sand Section																																			
71	STRCT-880	Vapor Barrier	3	25-May-21	27-May-21	0	■ Vapor Barrier																																			
72	STRCT-890	Slab On Grade Rebar	8	28-May-21	09-Jun-21	0	■ Slab On Grade Rebar																																			
73	STRCT-900	Set Screeds	2	10-Jun-21	11-Jun-21	0	■ Set Screeds																																			
74	STRCT-910	Place Concrete Slab On Grade	1	14-Jun-21	14-Jun-21	0	Place Concrete Slab On Grade																																			
75	STRCT-920	Sawcut / Cure	2	15-Jun-21	16-Jun-21	0	■ Sawcut / Cure																																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆ Milestone
- Summary







