




PINETREE COMMUNITY SCHOOL ADMIN & STUDENT SUPPORT CENTER SULPHUR SPRINGS UNION SCHOOL DISTRICT



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
1	PINETREE - ADMIN & STUDENT SUPPORT CENTER						○ PINETREE - ADMIN & STUDENT SUPPORT CENTER																																			
2	SUMMARY / MILESTONES						○ SUMMARY / MILESTONES																																			
3	SM-100	Notice to Proceed	0	24-May-21		0	◆ Notice to Proceed																																			
4	SM-110	Project Complete	0		22-Nov-22	0	◆ Project Complete																																			
5	CONSTRUCTION						○ CONSTRUCTION																																			
6	MOBILIZATION						○ MOBILIZATION																																			
7	MOB-200	Mobilization	5	24-May-21	28-May-21	0	■ Mobilization																																			
8	MOB-210	Verify Existing Pad Certification	1	01-Jun-21	01-Jun-21	0	Verify Existing Pad Certification																																			
9	MOB-220	SWPPP	2	01-Jun-21	02-Jun-21	193	SWPPP																																			
10	MOB-230	Temp Fence and Screen	1	03-Jun-21	03-Jun-21	193	Temp Fence and Screen																																			
11	MOB-240	Survey	3	04-Jun-21	08-Jun-21	193	■ Survey																																			
12	SITWORK (DEMOLITION)						○ SITWORK (DEMOLITION)																																			
13	STWRK-300	Underground 4" Sewer & S.D.	15	09-Jun-21	29-Jun-21	193	■ Underground 4" Sewer & S.D.																																			
14	STWRK-310	Underground Fire, Fire Hyd. & Domestic Water	10	30-Jun-21	14-Jul-21	193	■ Underground Fire, Fire Hyd. & Domestic Water																																			
15	STWRK-320	Low Voltage	15	15-Jul-21	04-Aug-21	193	■ Low Voltage																																			
16	STWRK-330	Underground Electrical	4	05-Aug-21	10-Aug-21	193	■ Underground Electrical																																			
17	BUILDING A						○ BUILDING A																																			
18	STRUCTURE - BUILDING A						○ STRUCTURE - BUILDING A																																			
19	BLDASS-400	Condition Building Pad	1	02-Jun-21	02-Jun-21	2	Condition Building Pad																																			
20	BLDASS-410	Layout and Excavate Waste / Vent	3	02-Jun-21	04-Jun-21	0	■ Layout and Excavate Waste / Vent																																			
21	BLDASS-420	Under Footing Electrical	3	07-Jun-21	09-Jun-21	0	■ Under Footing Electrical																																			
22	BLDASS-430	Fire Riser	2	10-Jun-21	11-Jun-21	0	Fire Riser																																			
23	BLDASS-440	Low Voltage Under Footing	2	14-Jun-21	15-Jun-21	0	■ Low Voltage Under Footing																																			
24	BLDASS-450	Install Waste & Vent	5	16-Jun-21	22-Jun-21	0	■ Install Waste & Vent																																			
25	BLDASS-460	Backfill and Compact Waste / Vent	3	23-Jun-21	25-Jun-21	0	■ Backfill and Compact Waste / Vent																																			
26	BLDASS-470	Excavate Footing	4	28-Jun-21	01-Jul-21	0	■ Excavate Footing																																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆ Milestone
- Summary

BASELINE SCHEDULE UPDATE




**PINETREE COMMUNITY SCHOOL
ADMIN & STUDENT SUPPORT CENTER
SULPHUR SPRINGS UNION SCHOOL DISTRICT**



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
27	BLDASS-480	Install Footing Rebar	4	02-Jul-21	08-Jul-21	0	■ Install Footing Rebar																																			
28	BLDASS-490	Back Side Curb Forms	6	09-Jul-21	16-Jul-21	0	■ Back Side Curb Forms																																			
29	BLDASS-500	Curb Rebar	2	19-Jul-21	20-Jul-21	0	■ Curb Rebar																																			
30	BLDASS-510	Front Side Curb Form	6	21-Jul-21	28-Jul-21	0	■ Front Side Curb Form																																			
31	BLDASS-520	Layout Embedded Items	4	29-Jul-21	03-Aug-21	0	■ Layout Embedded Items																																			
32	BLDASS-530	Set Embedded Items	2	04-Aug-21	05-Aug-21	0	■ Set Embedded Items																																			
33	BLDASS-540	Footing Place Concrete	1	06-Aug-21	06-Aug-21	0	■ Footing Place Concrete																																			
34	BLDASS-550	Strip / Clean	1	09-Aug-21	09-Aug-21	0	■ Strip / Clean																																			
35	BLDASS-560	Under Slab Utilities	3	10-Aug-21	12-Aug-21	0	■ Under Slab Utilities																																			
36	BLDASS-570	Sand Section	2	13-Aug-21	16-Aug-21	0	■ Sand Section																																			
37	BLDASS-580	Vapor Barrier	3	17-Aug-21	19-Aug-21	0	■ Vapor Barrier																																			
38	BLDASS-590	Slab On Grade Rebar	8	20-Aug-21	31-Aug-21	0	■ Slab On Grade Rebar																																			
39	BLDASS-600	Set Screeds	2	01-Sep-21	02-Sep-21	0	■ Set Screeds																																			
40	BLDASS-610	Place Concrete Slab On Grade	1	03-Sep-21	03-Sep-21	0	■ Place Concrete Slab On Grade																																			
41	BLDASS-620	Sawcut / Cure	2	07-Sep-21	08-Sep-21	0	■ Sawcut / Cure																																			
42	BLDASS-630	Strip / Clean	1	09-Sep-21	09-Sep-21	0	■ Strip / Clean																																			
43	EXTERIOR - BUILDING A						○ EXTERIOR - BUILDING A																																			
44	BLDAEXT-700	Snap / Plate	3	10-Sep-21	14-Sep-21	0	■ Snap / Plate																																			
45	BLDAEXT-710	Exterior Wall Framing	12	15-Sep-21	30-Sep-21	0	■ Exterior Wall Framing																																			
46	BLDAEXT-720	Exterior Sheathing	7	01-Oct-21	11-Oct-21	0	■ Exterior Sheathing																																			
47	BLDAEXT-730	Main Roof Structure	10	12-Oct-21	25-Oct-21	0	■ Main Roof Structure																																			
48	BLDAEXT-740	HVAC Plat Forms Rough Wood	3	26-Oct-21	28-Oct-21	0	■ HVAC Plat Forms Rough Wood																																			
49	BLDAEXT-750	Roof Drains	3	29-Oct-21	02-Nov-21	0	■ Roof Drains																																			
50	BLDAEXT-760	Mechanical Curbs	2	03-Nov-21	04-Nov-21	0	■ Mechanical Curbs																																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆ Milestone
- Summary

BASELINE SCHEDULE UPDATE



PINETREE COMMUNITY SCHOOL ADMIN & STUDENT SUPPORT CENTER SULPHUR SPRINGS UNION SCHOOL DISTRICT



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
76	BLDAINT-1060	Interior Wall Framing	15	01-Oct-21	21-Oct-21	32																																				
77	BLDAINT-1070	Domestic Water	10	08-Oct-21	21-Oct-21	12																																				
78	BLDAINT-1080	Mechanical Rough-In	10	08-Oct-21	21-Oct-21	12																																				
79	BLDAINT-1090	Main Roof Sheathing	10	08-Oct-21	21-Oct-21	29																																				
80	BLDAINT-1100	Rough Lighting	11	15-Oct-21	29-Oct-21	6																																				
81	BLDAINT-1110	Low Voltage Rough Pathway / Boxes	5	22-Oct-21	28-Oct-21	32																																				
82	BLDAINT-1120	Set HVAC Equipment	3	29-Oct-21	02-Nov-21	24																																				
83	BLDAINT-1130	Insulation	5	01-Nov-21	05-Nov-21	6																																				
84	BLDAINT-1140	Hard Ceilings	20	08-Nov-21	07-Dec-21	6																																				
85	BLDAINT-1150	Drywall	20	16-Dec-21	14-Jan-22	0																																				
86	BLDAINT-1160	Tape and finish	10	17-Jan-22	28-Jan-22	0																																				
87	BLDAINT-1170	Dry Pack Restrooms Depressions	3	31-Jan-22	02-Feb-22	0																																				
88	BLDAINT-1180	Prime Paint Walls	5	31-Jan-22	04-Feb-22	35																																				
89	BLDAINT-1190	Casework	10	31-Jan-22	11-Feb-22	15																																				
90	BLDAINT-1200	Install Tile @ Restroom's	5	03-Feb-22	09-Feb-22	0																																				
91	BLDAINT-1210	Pull and Terminate Electrical	5	07-Feb-22	11-Feb-22	35																																				
92	BLDAINT-1220	Flooring	6	07-Feb-22	14-Feb-22	57																																				
93	BLDAINT-1230	Install Toilet Partitions	3	10-Feb-22	14-Feb-22	0																																				
94	BLDAINT-1240	Plumbing @ Case Work	4	14-Feb-22	17-Feb-22	60																																				
95	BLDAINT-1250	Wall Finishes	20	14-Feb-22	11-Mar-22	15																																				
96	BLDAINT-1260	Kitchen Equipment	2	15-Feb-22	16-Feb-22	64																																				
97	BLDAINT-1270	Restrooms Accessories	3	15-Feb-22	17-Feb-22	0																																				
98	BLDAINT-1280	Doors	7	15-Feb-22	23-Feb-22	57																																				
99	BLDAINT-1290	Chlorinate	3	18-Feb-22	22-Feb-22	60																																				

- Remaining Level of Effort
- Remaining Work
- Critical Work
- Milestone
- Summary

BASELINE SCHEDULE UPDATE




**PINETREE COMMUNITY SCHOOL
ADMIN & STUDENT SUPPORT CENTER
SULPHUR SPRINGS UNION SCHOOL DISTRICT**



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
100	BLDAINT-1300	Set Finishes / Plumbing	9	18-Feb-22	02-Mar-22	0	■ Set Finishes / Plumbing																																			
101	BLDAINT-1310	Set Fire Extinguisher Cabinet	2	03-Mar-22	04-Mar-22	0	I Set Fire Extinguisher Cabinet																																			
102	BLDAINT-1320	Set Finish Electrical	9	07-Mar-22	17-Mar-22	0	■ Set Finish Electrical																																			
103	BLDAINT-1330	T-Bar Ceiling Grid	5	14-Mar-22	18-Mar-22	15	■ T-Bar Ceiling Grid																																			
104	BLDAINT-1340	Mechanical Trim	4	18-Mar-22	23-Mar-22	0	■ Mechanical Trim																																			
105	BLDAINT-1350	Rough in MEP @ T-Bar	5	21-Mar-22	25-Mar-22	15	■ Rough in MEP @ T-Bar																																			
106	BLDAINT-1360	Install Re-Writable Wall Panels	2	24-Mar-22	25-Mar-22	0	I Install Re-Writable Wall Panels																																			
107	BLDAINT-1370	Window Shades	3	28-Mar-22	30-Mar-22	0	I Window Shades																																			
108	BLDAINT-1380	Tack Board Wall Panels	3	31-Mar-22	04-Apr-22	0	■ Tack Board Wall Panels																																			
109	BLDAINT-1390	Pull and Terminate LV	10	05-Apr-22	18-Apr-22	0	■ Pull and Terminate LV																																			
110	BLDAINT-1400	T-Bar Ceiling Tiles	4	12-Apr-22	15-Apr-22	0	■ T-Bar Ceiling Tiles																																			
111	BLDAINT-1410	Signage	5	18-Apr-22	22-Apr-22	17	■ Signage																																			
112	BLDAINT-1420	Lighting Package	15	18-Apr-22	06-May-22	0	■ Lighting Package																																			
113	BLDAINT-1430	FA Install	15	18-Apr-22	06-May-22	7	■ FA Install																																			
114	BLDAINT-1440	Switchgear	5	09-May-22	13-May-22	0	■ Switchgear																																			
115	BLDAINT-1450	Start Equipment	2	16-May-22	17-May-22	0	I Start Equipment																																			
116	BLDAINT-1460	Building Punchlist	10	18-May-22	01-Jun-22	0	■ Building Punchlist																																			
117	BLDAINT-1470	Building A Completion	0		01-Jun-22	0	◆ Building A Completion																																			
118	SUMMER 2022 SITEWORK DEMOLITION						○ SUMMER 2022 SITEWORK DEMOLITION																																			
119	STDEM-1500	Safe-Off Existing Utilities	3	02-Jun-22	06-Jun-22	62	■ Safe-Off Existing Utilities																																			
120	STDEM-1510	Remove Existing Gas Line	1	07-Jun-22	07-Jun-22	62	I Remove Existing Gas Line																																			
121	STDEM-1520	Demo. Exist. Concrete Paving & Plaster Wall	4	08-Jun-22	13-Jun-22	62	■ Demo. Exist. Concrete Paving & Plaster Wall																																			
122	STDEM-1530	Remove Artificial Turf, Asphalt & Drainage	2	14-Jun-22	15-Jun-22	66	I Remove Artificial Turf, Asphalt & Drainage																																			
123	STDEM-1540	Curb Cut	5	14-Jun-22	20-Jun-22	62	■ Curb Cut																																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆ Milestone
- Summary

BASELINE SCHEDULE UPDATE




PINETREE COMMUNITY SCHOOL ADMIN & STUDENT SUPPORT CENTER SULPHUR SPRINGS UNION SCHOOL DISTRICT



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
148	STDEM-1790	AC Paving	7	26-Jul-22	03-Aug-22	62	■ AC Paving																																			
149	STDEM-1800	Concrete Placement	3	27-Jul-22	29-Jul-22	68	■ Concrete Placement																																			
150	STDEM-1810	Handrails in Sleeves	2	01-Aug-22	02-Aug-22	68	I Handrails in Sleeves																																			
151	STDEM-1820	New Gates & Hardware	2	01-Aug-22	02-Aug-22	68	I New Gates & Hardware																																			
152	STDEM-1830	Paving Markings / Signage	5	04-Aug-22	10-Aug-22	62	■ Paving Markings / Signage																																			
153	STDEM-1840	End of Summer 2022 (8/11/22)	0	11-Aug-22	11-Aug-22	62	I End of Summer 2022 (8/11/22)																																			
154	BUILDING F						○ BUILDING F																																			
155	BUILDING DEMOLITION						○ BUILDING DEMOLITION																																			
156	BLDFDM-1900	Staff Relocation (10 Working Days)	10	02-Jun-22	15-Jun-22	0	■ Staff Relocation (10 Working Days)																																			
157	BLDFDM-1910	Demo, Existing Conc. Include Plumbing Trenches	6	16-Jun-22	23-Jun-22	0	■ Demo, Existing Conc. Include Plumbing Trenches																																			
158	BLDFDM-1920	Demo. Existing Window & Walls	4	24-Jun-22	29-Jun-22	0	■ Demo. Existing Window & Walls																																			
159	BLDFDM-1930	Remove Existing D.F. & Plumbing Fixtures & Cap	3	30-Jun-22	05-Jul-22	0	■ Remove Existing D.F. & Plumbing Fixtures & Cap																																			
160	BLDFDM-1940	Remove Counters, Shelves & Cabinetry	2	06-Jul-22	07-Jul-22	0	I Remove Counters, Shelves & Cabinetry																																			
161	BLDFDM-1950	Remove Sound Wall, Floor to Ceiling	1	08-Jul-22	08-Jul-22	0	I Remove Sound Wall, Floor to Ceiling																																			
162	BLDFDM-1960	Remove Wall Finishes	1	11-Jul-22	11-Jul-22	0	I Remove Wall Finishes																																			
163	BLDFDM-1970	Demo Suspended Acoustical Tile Ceiling	1	12-Jul-22	12-Jul-22	0	I Demo Suspended Acoustical Tile Ceiling																																			
164	BLDFDM-1980	Remove Exist. Hardlid Framed Gyp. B. Ceiling	2	13-Jul-22	14-Jul-22	0	■ Remove Exist. Hardlid Framed Gyp. B. Ceiling																																			
165	BLDFDM-1990	Remove Stucco Ceiling	1	15-Jul-22	15-Jul-22	0	I Remove Stucco Ceiling																																			
166	BLDFDM-2000	Remove HVAC Equip. Platforms	1	18-Jul-22	18-Jul-22	0	I Remove HVAC Equip. Platforms																																			
167	BLDFDM-2010	Demo,. Roof Sheathing to Framing	4	19-Jul-22	22-Jul-22	0	■ Demo,. Roof Sheathing to Framing																																			
168	BLDFDM-2020	Remove 4 Carrier Units & Relocate	3	25-Jul-22	27-Jul-22	0	■ Remove 4 Carrier Units & Relocate																																			
169	BLDFDM-2030	Remove Exist. Col. & 3' Footings 16 ea.	3	28-Jul-22	01-Aug-22	0	■ Remove Exist. Col. & 3' Footings 16 ea.																																			
170	BLDFDM-2040	Demo. 502 S.F. Conc.	4	02-Aug-22	05-Aug-22	0	■ Demo. 502 S.F. Conc.																																			
171	STRUCTURE - BUILDING F						○ STRUCTURE - BUILDING F																																			
172	BLDFSS-2100	New Footings, Dowel & Pour	5	08-Aug-22	12-Aug-22	0	■ New Footings, Dowel & Pour																																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆ Milestone
- Summary

BASELINE SCHEDULE UPDATE



PINETREE COMMUNITY SCHOOL ADMIN & STUDENT SUPPORT CENTER SULPHUR SPRINGS UNION SCHOOL DISTRICT



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
197	BLDFINT-2410	Resilient Floor or Recycled Rubber Flooring	5	19-Oct-22	25-Oct-22	0	■ Resilient Floor or Recycled Rubber Flooring																																			
198	BLDFINT-2420	Carpet Flooring	4	26-Oct-22	31-Oct-22	0	■ Carpet Flooring																																			
199	BLDFINT-2430	Punchlist Building F	5	01-Nov-22	07-Nov-22	0	■ Punchlist Building F																																			
200	BLDFINT-2440	Building F Completion	0		07-Nov-22	0	◆ Building F Completion																																			
201	EXTERIOR - BUILDING F						○ EXTERIOR - BUILDING F																																			
202	BLDFEXT-2500	Remove & Replace Concrete for Utilities	6	08-Aug-22	15-Aug-22	1	■ Remove & Replace Concrete for Utilities																																			
203	BLDFEXT-2510	Excavate, Install Conduits Duct Bank	4	16-Aug-22	19-Aug-22	1	■ Excavate, Install Conduits Duct Bank																																			
204	BLDFEXT-2520	Back-Fill, Compact & Pour Patch Back	7	22-Aug-22	30-Aug-22	1	■ Back-Fill, Compact & Pour Patch Back																																			
205	BLDFEXT-2530	Roof in Section	8	31-Aug-22	12-Sep-22	1	■ Roof in Section																																			
206	BLDFEXT-2540	Place HVAC Units	3	13-Sep-22	15-Sep-22	1	■ Place HVAC Units																																			
207	BLDFEXT-2550	Tie-In Units	3	16-Sep-22	20-Sep-22	1	■ Tie-In Units																																			
208	BLDFEXT-2560	Windows	2	21-Sep-22	22-Sep-22	1	■ Windows																																			
209	BLDFEXT-2570	Rough & Finish Plaster	13	23-Sep-22	11-Oct-22	1	■ Rough & Finish Plaster																																			
210	BLDFEXT-2580	Paint Exterior	11	12-Oct-22	26-Oct-22	1	■ Paint Exterior																																			
211	SITWORK - BUILDING F						○ SITWORK - BUILDING F																																			
212	BLDFSTE-2600	Rough Grade & U.G. Water & Waste	5	27-Oct-22	02-Nov-22	1	■ Rough Grade & U.G. Water & Waste																																			
213	BLDFSTE-2610	Set & Install Galv. Handrails	3	03-Nov-22	07-Nov-22	1	■ Set & Install Galv. Handrails																																			
214	BLDFSTE-2620	CMB Place & Compact	3	08-Nov-22	10-Nov-22	1	■ CMB Place & Compact																																			
215	BLDFSTE-2630	Set Forms	3	14-Nov-22	16-Nov-22	1	■ Set Forms																																			
216	BLDFSTE-2640	Concrete 1st. Pour	1	17-Nov-22	17-Nov-22	1	■ Concrete 1st. Pour																																			
217	BLDFSTE-2650	Set Drinking Fountain	1	17-Nov-22	17-Nov-22	1	■ Set Drinking Fountain																																			
218	BLDFSTE-2660	Concrete 2nd. Pour & Dowels	2	18-Nov-22	21-Nov-22	1	■ Concrete 2nd. Pour & Dowels																																			
219	BB COURTS / PLAYGROUND / VEGETABLE GARDEN / HANDBALL COURTS						○ BB COURTS / PLAYGROUND / VEGETABLE GARDEN / HANDBALL COURTS																																			
220	HRDS-2700	Rough Grade	4	09-Jun-21	14-Jun-21	316	■ Rough Grade																																			
221	HRDS-2710	Augur B.B / Reinforcement / Set Poles & Pour	5	15-Jun-21	21-Jun-21	316	■ Augur B.B / Reinforcement / Set Poles & Pour																																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆ Milestone
- Summary

BASELINE SCHEDULE UPDATE



**PINETREE COMMUNITY SCHOOL
ADMIN & STUDENT SUPPORT CENTER
SULPHUR SPRINGS UNION SCHOOL DISTRICT**



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022												2023											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
222	HRDS-2720	Relocate Drain Line	5	22-Jun-21	28-Jun-21	316	■ Relocate Drain Line																																			
223	HRDS-2730	Fine Grade	3	29-Jun-21	01-Jul-21	316	■ Fine Grade																																			
224	HRDS-2740	C.M.B. Placed & Compacted	5	02-Jul-21	09-Jul-21	316	■ C.M.B. Placed & Compacted																																			
225	HRDS-2750	Set Forms & Set Dowels for 1st. Pour	5	12-Jul-21	16-Jul-21	316	■ Set Forms & Set Dowels for 1st. Pour																																			
226	HRDS-2760	Install Reinforcement	7	19-Jul-21	27-Jul-21	316	■ Install Reinforcement																																			
227	HRDS-2770	1st. Pour & Strip Forms	7	28-Jul-21	05-Aug-21	316	■ 1st. Pour & Strip Forms																																			
228	HRDS-2780	2nd. Pour	1	06-Aug-21	06-Aug-21	316	■ 2nd. Pour																																			
229	HRDS-2790	Stripe All Courts & Hopscotch	2	09-Aug-21	10-Aug-21	316	■ Stripe All Courts & Hopscotch																																			
230	HRDS-2800	End of Summer 2021 (8/10/21)	0		10-Aug-21	316	◆ End of Summer 2021 (8/10/21)																																			
231	CLOSEOUT																																									
232	CLS-2900	Building Startup	5	01-Nov-22	07-Nov-22	0																																				
233	CLS-2910	Final Punchlist	5	08-Nov-22	15-Nov-22	0																																				
234	CLS-2920	Fire Alarm Testing	5	16-Nov-22	22-Nov-22	0																																				
235	CLS-2930	Project Completion (11/22/22)	0		22-Nov-22	0																																				

- CLOSEOUT
- Building Startup
- Final Punchlist
- Fire Alarm Testing
- ◆ Project Completion (11/22/22)

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆ Milestone
- Summary

BASELINE SCHEDULE UPDATE