

Act ID	Description	Orig Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2009						2010					
								JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR		
<b>FIRE CAMP 14</b>																			
<b>CONTRACT ADMINISTRATION</b>																			
0101020	NOTICE OF AWARD	0	0	0	29JUN09		4d												
0101010	NOTICE TO PROCEED	0	0	0	06JUL09 *		0												
0150000	SECURITY CLEARANCES	10	10	0	06JUL09	17JUL09	0												
0150010	MOBILIZATION AND TEMPORARY FACILITIES	10	10	0	20JUL09	31JUL09	0												
0170000	CONSTRUCTION COMPLETION	0	0	0		02DEC09	0												
0131010	COUNTY FLOAT	30	30	0	03DEC09	01JAN10	0												
0170010	SUBSTANTIAL COMPLETION	0	0	0		01JAN10	0												
0170020	PUNCHLIST AND OWNER WALK-THROUGH	15	15	0	04JAN10	22JAN10	0												
0170070	PREPARE AND SUBMIT CLOSEOUT	15	15	0	04JAN10	22JAN10	0												
0170030	DEMOBILIZATION	5	5	0	18JAN10	22JAN10	0												
0170040	FINAL CLEANING	5	5	0	18JAN10	22JAN10	0												
0170050	FINAL COMPLETION	0	0	0		22JAN10	0												
<b>SUBMITTALS</b>																			
01310PS	PREP & SUBM CONSTRUCTION SCHEDULE	5	5	0	29JUN09	06JUL09	91d												
02530PA	PREP & SUBM SANITARY SEWER PRODUCT DATA	10	10	0	06JUL09	17JUL09	0												
04230PS	PREP & SUBM CMU PRODUCT/MIXES/SAMPLES	10	10	0	06JUL09	17JUL09	9d												
07100PS	PREP & SUBM WATERPROOFING PRODUCT DATA	15	15	0	06JUL09	24JUL09	11d												
03310PS	PREP & SUBM CONCRETE MIX DESIGNS	20	20	0	06JUL09	31JUL09	12d												
02520PS	PREP & SUBM CONCRETE PAVING PRODUCT	30	30	0	06JUL09	14AUG09	57d												
07210PS	PREP & SUBM INSULATION PRODUCT DATA	30	30	0	06JUL09	14AUG09	39d												
08110PS	PREP & SUBM STEEL DRS/FRMS PRODUCT DATA	30	30	0	06JUL09	14AUG09	43d												
08520PS	PREP & SUBM ALUM. WINDOWS PRODUCT DATA	30	30	0	06JUL09	14AUG09	40d												
09220PS	PREP & SUBM PORTLAND CEMENT PLASTER	30	30	0	06JUL09	14AUG09	41d												
09250PS	PREP & SUBM GYPSUM BOARD ASSEMBLIES	30	30	0	06JUL09	14AUG09	44d												
15400PS	PREP & SUBM PLUMBING PRODUCT DATA &	30	30	0	06JUL09	14AUG09	33d												
15500PS	PREP & SUBM HVAC PRODUCT DATA & SHOPS	30	30	0	06JUL09	14AUG09	40d												
15510PS	PREP & SUBM FIRE SPRINKLER SHOP DWGS.	30	30	0	06JUL09	14AUG09	41d												

Start date	29JUN09
Finish date	22JAN10
Data date	29JUN09
Run date	02JUL09
Page number	1A
© Primavera Systems, Inc.	

**AMG & ASSOCIATES, INC.**  
**FIRE CAMP 14**  
**BASELINE PROJECT SCHEDULE**

- █ Early bar
- ▲ Early start point
- ▼ Early finish point
- █ Progress bar
- █ Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point



Act ID	Description	Orig Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2009												2010		
								JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR					
16010PS	PREP & SUBM ELECTRICAL PRODUCT DATA &	30	30	0	06JUL09	14AUG09	37d															
05500PS	PREP & SUBM METAL FABRICATION SHOPS	50	50	0	06JUL09	14SEP09	30d															
09300PS	PREP & SUBM TILE PRODUCT DATA & SHOPS	50	50	0	06JUL09	14SEP09	36d															
09900PS	PREP & SUBM PAINTING PRODUCT DATA	50	50	0	06JUL09	14SEP09	31d															
10810PS	PREP & SUBM TOILET/BATH ACCESS. PRODUCT	50	50	0	06JUL09	14SEP09	41d															
01310RA	REV & APP CONSTRUCTION SCHEDULE	15	15	0	07JUL09	27JUL09	91d															
02530RA	REV & APP SANITARY SEWER PRODUCT DATA	15	15	0	20JUL09	07AUG09	0															
04230RA	REV & APP CMU PRODUCT/MIXES/SAMPLES	15	15	0	20JUL09	07AUG09	9d															
07100RA	REV & APP WATERPROOFING PRODUCT DATA	15	15	0	27JUL09	14AUG09	11d															
03310RA	REV & APP CONCRETE MIX DESIGNS	15	15	0	03AUG09	21AUG09	12d															
02520RA	REV & APP CONCRETE PAVING PRODUCT DATA	15	15	0	17AUG09	04SEP09	57d															
07210RA	REV & APP INSULATION PRODUCT DATA	15	15	0	17AUG09	04SEP09	39d															
08110RA	REV & APP STEEL DRS/FRMS PRODUCT DATA &	15	15	0	17AUG09	04SEP09	43d															
08520RA	REV & APP ALUM. WINDOWS PRODUCT DATA &	15	15	0	17AUG09	04SEP09	40d															
09220RA	REV & APP PORTLAND CEMENT PLASTER	15	15	0	17AUG09	04SEP09	41d															
09250RA	REV & APP GYPSUM BOARD ASSEMBLIES	15	15	0	17AUG09	04SEP09	44d															
15400RA	REV & APP PLUMBING PRODUCT DATA & SHOPS	15	15	0	17AUG09	04SEP09	33d															
15510RA	REV & APP FIRE SPRINKLER SHOP DWGS.	15	15	0	17AUG09	04SEP09	41d															
15800RA	REV & APP HVAC PRODUCT DATA & SHOPS	15	15	0	17AUG09	04SEP09	40d															
16010RA	REV & APP ELECTRICAL PRODUCT DATA & SHOPS	15	15	0	17AUG09	04SEP09	37d															
05500RA	REV & APP METAL FABRICATION SHOPS	15	15	0	15SEP09	05OCT09	30d															
09300RA	REV & APP TILE PRODUCT DATA & SHOPS	15	15	0	15SEP09	05OCT09	36d															
09900RA	REV & APP PAINTING PRODUCT DATA	15	15	0	15SEP09	05OCT09	31d															
10810RA	REV & APP TOILET/BATH ACCESS. PRODUCT	15	15	0	15SEP09	05OCT09	41d															
<b>SITWORK</b>																						
<b>BUILDING SITE WORK</b>																						
0223010	SITE DEMOLITION AND CLEARING AT BUILDING	5	5	0	03AUG09	07AUG09	0															
0220010	BACKCUT FOR RETAINING WALLS	2	2	0	10AUG09	11AUG09	0															
0331030	F.R.P. RETAINING WALL FOOTINGS	7	7	0	12AUG09	20AUG09	0															

Start date	29JUN09
Finish date	22JAN10
Data date	29JUN09
Run date	02JUL09
Page number	2A
© Primavera Systems, Inc.	

**AMG & ASSOCIATES, INC.**  
**FIRE CAMP 14**  
**BASELINE PROJECT SCHEDULE**

- Early bar
- Early start point
- Early finish point
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point









