

Start date	04JUN08	■	Early bar
Finish date	28JUN09	▲	Early start point
Data date	04JUN08	▼	Early finish point
Run date	20JUN08	■	Progress bar
Page number	1A	■	Critical bar
		■	Summary bar
		◆	Start milestone point
		◆	Finish milestone poin

AMG & ASSOCIATES, INC.
AVALON LIFEGUARD/PARAMEDIC STATION
BASELINE SCHEDULE




Act ID	Description	Orig Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	2008																								2009																															
								MAY		JUN			JUL				AUG				SEP			OCT			NOV			DEC			JAN			FEB			MAR			APR			MAY			JUN			JUL			AUG									
								26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
02930PS	PREP & SUBM LANDSCAPING PRODUCT	60	60	0	04JUN08	27AUG08	152d	PREP & SUBM LANDSCAPING PRODUCT / TESTS																																																							
04200PS	PREP & SUBM CMU	60	60	0	04JUN08	27AUG08	111d	PREP & SUBM CMU PRODUCT/MIXES/SAMPLES																																																							
05500PS	PREP & SUBM METAL FABRICATION	60	60	0	04JUN08	27AUG08	139d	PREP & SUBM METAL FABRICATION SHOPS																																																							
05721PS	PREP & SUBM ORNAMENTAL RAILING	60	60	0	04JUN08	27AUG08	139d	PREP & SUBM ORNAMENTAL RAILING SHOPS																																																							
06410PS	PREP & SUBM CUSTOM CABINET	60	60	0	04JUN08	27AUG08	109d	PREP & SUBM CUSTOM CABINET SHOPS & PRODUCT DATA																																																							
06605PS	PREP & SUBM FRP PANEL PRODUCT	60	60	0	04JUN08	27AUG08	159d	PREP & SUBM FRP PANEL PRODUCT DATA																																																							
07212PS	PREP & SUBM INSULATION PRODUCT	60	60	0	04JUN08	27AUG08	87d	PREP & SUBM INSULATION PRODUCT DATA																																																							
07261PS	PREP & SUBM WATERPROOFING	60	60	0	04JUN08	27AUG08	119d	PREP & SUBM WATERPROOFING PRODUCT DATA																																																							
07321PS	PREP & SUBM ROOF TILE PRODUCT	60	60	0	04JUN08	27AUG08	75d	PREP & SUBM ROOF TILE PRODUCT DATA & SHOPS																																																							
07510PS	PREP & SUBM B/U ROOFING PRODUCT	60	60	0	04JUN08	27AUG08	75d	PREP & SUBM B/U ROOFING PRODUCT DATA & SHOPS																																																							
07631PS	PREP & SUBM GUTTERS & D/S	60	60	0	04JUN08	27AUG08	121d	PREP & SUBM GUTTERS & D/S PRODUCT DATA & SHOPS																																																							
08110PS	PREP & SUBM STEEL DRS/FRMS	60	60	0	04JUN08	27AUG08	77d	PREP & SUBM STEEL DRS/FRMS PRODUCT DATA & SHOPS																																																							
08211PS	PREP & SUBM WOOD DOORS PRODUCT	60	60	0	04JUN08	27AUG08	154d	PREP & SUBM WOOD DOORS PRODUCT DATA & SHOPS																																																							
08360PS	PREP & SUBM OVERHEAD DOORS	60	60	0	04JUN08	27AUG08	160d	PREP & SUBM OVERHEAD DOORS PRODUCT DATA & SHOPS																																																							
08520PS	PREP & SUBM ALUM. WINDOWS	60	60	0	04JUN08	27AUG08	76d	PREP & SUBM ALUM. WINDOWS PRODUCT DATA & SHOPS																																																							
09206PS	PREP & SUBM METAL LATH PRODUCT	60	60	0	04JUN08	27AUG08	81d	PREP & SUBM METAL LATH PRODUCT DATA																																																							
09220PS	PREP & SUBM PORTLAND CEMENT	60	60	0	04JUN08	27AUG08	97d	PREP & SUBM PORTLAND CEMENT PLASTER PRODUCT DATA																																																							
09260PS	PREP & SUBM GYPSUM BOARD	60	60	0	04JUN08	27AUG08	96d	PREP & SUBM GYPSUM BOARD ASSEMBLIES PRODUCT DATA																																																							
09300PS	PREP & SUBM TILE PRODUCT DATA &	60	60	0	04JUN08	27AUG08	142d	PREP & SUBM TILE PRODUCT DATA & SHOPS																																																							
09511PS	PREP & SUBM SUSP ACOUST CEILING	60	60	0	04JUN08	27AUG08	126d	PREP & SUBM SUSP ACOUST CEILING PRODUCT DATA																																																							
09650PS	PREP & SUBM RESILIENT FLOORING	60	60	0	04JUN08	27AUG08	148d	PREP & SUBM RESILIENT FLOORING PRODUCT DATA																																																							
09685PS	PREP & SUBM CARPET TILE PRODUCT	60	60	0	04JUN08	27AUG08	148d	PREP & SUBM CARPET TILE PRODUCT DATA																																																							
09900PS	PREP & SUBM PAINTING PRODUCT	60	60	0	04JUN08	27AUG08	118d	PREP & SUBM PAINTING PRODUCT DATA																																																							
10100PS	PREP & SUBM VISUAL DISPLAY BOARD	60	60	0	04JUN08	27AUG08	160d	PREP & SUBM VISUAL DISPLAY BOARD PRODUCT DATA																																																							
10440PS	PREP & SUBM IDENTIFYING DEVICES	60	60	0	04JUN08	27AUG08	198d	PREP & SUBM IDENTIFYING DEVICES PRODUCT DATA																																																							
10523PS	PREP & SUBM F.E.CABINETS ACC.	60	60	0	04JUN08	27AUG08	161d	PREP & SUBM F.E.CABINETS ACC. PRODUCT DATA																																																							
10800PS	PREP & SUBM TOILET/BATH ACCESS.	60	60	0	04JUN08	27AUG08	159d	PREP & SUBM TOILET/BATH ACCESS. PRODUCT DATA																																																							
11401PS	PREP & SUBM FOOD SERVICE	60	60	0	04JUN08	27AUG08	159d	PREP & SUBM FOOD SERVICE EQUIPMENT SHOP DWGS																																																							
11450PS	PREP & SUBM RESIDENTIAL	60	60	0	04JUN08	27AUG08	155d	PREP & SUBM RESIDENTIAL EQUIPMENT PRODUCT DATA																																																							
15100PS	PREP & SUBM PLUMBING PRODUCT	60	60	0	04JUN08	27AUG08	53d	PREP & SUBM PLUMBING PRODUCT DATA & SHOPS																																																							
15800PS	PREP & SUBM HVAC PRODUCT DATA &	60	60	0	04JUN08	27AUG08	73d	PREP & SUBM HVAC PRODUCT DATA & SHOPS																																																							
16010PS	PREP & SUBM ELECTRICAL PRODUCT	60	60	0	04JUN08	27AUG08	6d	PREP & SUBM ELECTRICAL PRODUCT DATA & SHOPS																																																							
01310RA	REV & APP CONSTRUCTION SCHEDULE	15	15	0	11JUN08	01JUL08	0	REV & APP CONSTRUCTION SCHEDULE																																																							
01322RA	REV & APP PRECONSTRUCTION	15	15	0	02JUL08	23JUL08	0	REV & APP PRECONSTRUCTION PHOTOGRAPHS																																																							

Start date	04JUN08	█	Early bar
Finish date	28JUN09	▲	Early start point
Data date	04JUN08	▼	Early finish point
Run date	20JUN08		Progress bar
Page number	2A	█	Critical bar
		—	Summary bar
		◆	Start milestone point
		◇	Finish milestone poin
© Primavera Systems, Inc.			

AMG & ASSOCIATES, INC.
AVALON LIFEGUARD/PARAMEDIC STATION
BASELINE SCHEDULE





Start date	04JUN08	█	Early bar
Finish date	28JUN09	▲	Early start point
Data date	04JUN08	▼	Early finish point
Run date	20JUN08	█	Progress bar
Page number	3A	█	Critical bar
		—	Summary bar
		◆	Start milestone point
		◇	Finish milestone poin

© Primavera Systems, Inc.

AMG & ASSOCIATES, INC.
AVALON LIFEGUARD/PARAMEDIC STATION
BASELINE SCHEDULE



